

Preliminary Stormwater Pollution Prevention Plan

For:

Rio Mesa Solar Electric Generating Facility
Docket No. 2011-AFC-04

Risk Level: 1

Legally Responsible Person (LRP):

Rio Mesa Solar I, LLC and Rio Mesa Solar II, LLC
1999 Harrison Street, Suite 2150
Oakland, CA 94612
Name – Todd Stewart
Phone No.- 510-550-8908

Prepared for:

California Energy Commission Compliance Project Manager
Bureau of Land Management Authorized Officer

Project Site Location/Address:

Southern California's Mojave Desert in Riverside County, California
Blythe, California 92225

SWPPP Prepared By:

Dr. Kit Ng, Assistant Chief G&HES, Professional Engineer (Civil) No. 51065
(301) 228-7652
Bechtel Power Corporation – Rio Mesa Solar Electric Generating Facility Project
5275 Westview Drive
Frederick, Maryland 21703-8306

SWPPP Preparation Date:

November 2012

Estimated Project Dates:

Start of Construction: July 2013
Completion of Construction: March 2016

CONFIDENTIAL. ©2012 Bechtel Power Corporation. All rights reserved.

This document produced by Bechtel Power Corporation (Bechtel) contains information confidential and/or proprietary to Bechtel and its affiliated companies that is not to be used, disclosed, or reproduced in any form or relied upon by any person or entity except in accordance with the terms of a contract or with Bechtel's prior written permission.

TABLE OF CONTENTS

SWPPP Certification By Qualified SWPPP Developer

SECTION 1 SWPPP Requirements

- 1.1 Introduction
- 1.2 Permit Registration Documents
- 1.3 SWPPP Availability and Implementation
- 1.4 SWPPP Amendments
- 1.5 Retention of Records
- 1.6 Required Non-Compliance Reporting
- 1.7 Annual Report
- 1.8 Changes to Permit Coverage
- 1.9 Notice of Termination

SECTION 2 Project Information

- 2.1 Project and Site Description
- 2.2 Permits and Governing Documents
- 2.3 Stormwater Run-On From Offsite Areas
- 2.4 Findings of the Construction Site Sediment and Receiving Water Risk Determination
- 2.5 Construction Schedule
- 2.6 Potential Construction Activity and Site Pollutant Sources
- 2.7 Identification of Non-Stormwater Discharges
- 2.8 Required Site Map Information

SECTION 3 Best Management Practices

- 3.1 Schedule for BMP Implementation
- 3.2 Erosion Control and Sediment Control
- 3.3. Non-Stormwater and Material Management
- 3.4 Post-Construction Stormwater Management Measures

SECTION 4 BMP Inspection, Maintenance, and Rain Event Action Plans

- 4.1 BMP Inspection and Maintenance
- 4.2 Rain Event Action Plans

SECTION 5 Training

SECTION 6 Responsible Parties and Operators

- 6.1 Responsible Parties

6.2 Subcontractor List

SECTION 7 Construction Site Monitoring Program

- 7.1 Purpose
- 7.2 Applicability of Permit Requirements
- 7.3 Weather and Rain Event Tracking
- 7.4 Monitoring Locations
- 7.5 Safety and Monitoring Exemptions
- 7.6 Visual Monitoring (Inspections)
- 7.7 Water Quality Sampling and Analysis
- 7.8 Active Treatment System Monitoring
- 7.9 Bioassessment Monitoring
- 7.10 Watershed Monitoring Option
- 7.11 Quality Assurance and Quality Control
- 7.12 Reporting Requirements and Records Retention

SECTION 8 References

SWPPP Appendices

- Appendix A Construction General Permit
- Appendix B Calculations and Permit Registration Documents: Site Map (including vicinity map); Risk Assessment (Construction Site Sediment and Receiving Water Risk Determination); Signed Certification Statement, Hydraulic Analysis, and Water Pollution Control Drawings.
- Appendix C SWPPP Amendment Certifications
- Appendix D Submitted Changes to PRDS (due to change in ownership or acreage)
- Appendix E Construction Schedule
- Appendix F Construction Activities, Materials Uses, Associated Pollutants
- Appendix G CASQA BMP Handbook Fact Sheets
- Appendix H Construction Site Inspection Report Form
- Appendix I Training Reporting Form
- Appendix J Responsible Parties
- Appendix K Contractors and Subcontractors
- Appendix L Construction Site Monitoring Program

Qualified SWPPP Developer

Approval and Certification of the Stormwater Pollution Prevention Plan

Project Name: _____

Project Number/ID [if applicable] _____

“This Stormwater Pollution Prevention Plan and Attachments were prepared under my direction to meet the requirements of the California Construction General Permit (SWRCB Orders No. 2009-009-DWQ as amended by Order 2010-0014-DWQ). I certify that I am a Qualified SWPPP Developer in good standing as of the date signed below.”

QSD Signature

Date

Dr. Kit Ng

QSD Name

QSD Certificate Number

Assistant Chief G&HES, California PE #51065

Title and Affiliation

301-228-7652

Telephone Number

Legally Responsible Person

Approval and Certification of the Stormwater Pollution Prevention Plan

Project Name:

Project Number/ID
[if applicable]

"I certify under penalty of law that this document and all Attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, to the best of my knowledge and belief, the information submitted is, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Legally Responsible Person

Signature of [Authorized Representative of] Legally Responsible
Person or Approved Signatory

Date

Name of [Authorized Representative of] Legally Responsible
Person or Approved Signatory

Telephone

Amendment Log

Project Name:

Project Number/ID
[if applicable]

Amendment No.	Date	Brief Description of Amendment (section and page number references)	Prepared and approved by:

Section 1 SWPPP Requirements

1.1 Introduction

This Storm Water Pollution Prevention Plan (SWPPP) has been prepared for the proposed Rio Mesa Solar Electric Generating Facility (RMSEGF) to comply with the California's General Permit for Storm Water Discharges Associated with Construction and Land Disturbance Activities (General Permit) and the State Water Resources Control Board (SWRCB) Order No. 2009-0009-DWQ (see Appendix A) effective July 1, 2010, as amended by Order 2010-0014-DWQ. The RMSEGF will be located in the eastern Mojave Desert, Riverside County, California as shown in Figure 1 (Appendix B). The RMSEGF is being developed by Rio Mesa Solar Partners I, II, and III (Owner). The engineering-procurement-construction contractor is Bechtel Power Corporation.

This SWPPP has been developed by a QSD (Dr. Kit Ng) and future amendments/revisions to this Plan will be by a QSD.

The SWPPP shall be designed to address the following objectives:

- All pollutants and their sources, including sources of sediment associated with construction, construction site erosion and all other activities associated with construction activity are controlled;
- Where not otherwise required to be under a Regional Water Quality Control Board (RWQCB) permit, all non-stormwater discharges are identified and either eliminated, controlled, or treated;
- Site BMPs are effective and result in the reduction or elimination of pollutants in stormwater discharges and authorized non-stormwater discharges from construction activity to the Best Available Technology/Best Control Technology (BAT/BCT) standard;
- Calculations and design details as well as BMP controls for site run-on are complete and correct, and,
- Stabilization BMPs installed to reduce or eliminate pollutants after construction are completed.
- Identify post-construction BMPs, which are those measures to be installed during construction that are intended to reduce or eliminate pollutants after construction is completed
- Identify and provide methods to implement BMP inspection, visual monitoring, and Construction Site Monitoring Program (CSMP) requirements to comply with the General Permit.

1.2 Permit Registration Documents

The Permit Registration Documents (PRDs) are limited to the copy of the Signed Certification Statement, Site or Vicinity Map (Figure 1), and Risk Assessment. In addition to these PRDs, the other associated Water Pollution Control Drawings (Figures 2 to 33) and associated Hydraulic Analysis are also included in Appendix B.

The Water Pollution Control Drawings address the following project elements:

Site Map – Figure 1 shows the location of the RMSEGF project site and the overall configuration of Rio Mesa 1 and 2 and the Common Area. Also shown in Figure 1 are the major geographic features in the project vicinity including watercourses, existing utilities and sensitive areas.

Site Delineation – Figures 2 through 8 show the locations of existing structures, and layout of the project site including project boundaries, security and tortoise fences, proposed structures, plant access roads, utilities and corridors, and construction facilities.

Drainage:

- **Topography:** Topography of the site vicinity is depicted in Figure 9. It forms the basis for the delineation of existing upstream tributary areas, downstream drainage areas, and major watercourses (washes) for the evaluation of stormwater runoff and flood hazard for the existing (predevelopment) condition.
- **Proposed Grade:** Proposed rough grade elevations for the permanent and construction facilities for Rio Mesa 1 and 2 and the Common Area including road crossing over major ephemeral washes, proposed flood protection berm and channel, drainage swales and tie-ins to the existing topography are shown in Figures 10 through 14.
- **Hydrology:** Existing (pre-development) and proposed (post-development) hydrologic calculations for onsite areas and offsite areas are to be developed in conformance with state and local regulations.
- **Hydraulics:** The selection and sizing of the onsite drainage system and diversion facilities is to be developed in conformance with state and local regulations.

Watercourses and Critical Areas – Figures 1, 2, 9 show the locations of onsite and nearby watercourses including drainage ditches relative to RMSEGF. Wash crossings will be identified later. To the east of the site is the Palo Verde irrigation canal system.

Clearing and Grading – Site areas to be cleared and graded for permanent project facilities include the power block area, the Switchyard area, the Administration Building and storage, the flood protection berms and diversion channels, the main plant access road, paved and unpaved plant roads, and production wells area. Figures 25 to 29 show the road grading and paving for the main access road to the site. Figures 30 to 33 show the paving plan for Rio Mesa 1 and 2 and the Common Area. Site areas to be cleared and graded for temporary construction facilities and elements include the Heliostat Building and the construction laydown and stockpile. Figures 22 to 23 include grading and surfacing details for the project.

Soil, Wind and Water Erosion Control – The general layout and details of the drainage, wind and water erosion and sediment controls for Rio Mesa 1 and 2 and the Common Area are shown in Figures 15 to 18, with the details provided in Figures 19 and 20. Typical fencing sections and details are shown in Figures 21 and 24.

1.3 SWPPP Availability and Implementation

The General Permit (Section XIV.C) requires the SWPPP be available at the construction site during working hours while construction is occurring and shall be made available upon request by a State or Municipal inspector. When the original SWPPP is retained by a crewmember in a construction vehicle and is not currently at the construction site, current copies of the BMPs and map/drawing will be left with the field crew and the original SWPPP shall be made available via a request by radio/telephone. The SWPPP shall be implemented concurrently with the start of ground disturbing activities.

1.4 SWPPP Amendments

The General Permit requires that SWPPP be amended or revised by a QSD (Section XIV.A) and that the SWPPP include a listing of the date of initial preparation and the date of each amendment. Amendments must be signed by a QSD (Section VII.B.6). Amends will be dated, attached to the SWPPP and logged in the SWPPP (Appendix C).

1.5 Retention of Records

Records will be retained for a minimum of 3 years for the following items:

- Site inspections (including visual observations and non-stormwater inspections)
- Correction Actions
- Discharge reports (including field reports, laboratory analytical results)
- Annual Reports
- QA/QC records
- Approved SWPPP document and amendments

These records and any requested information to determine compliance with this General Permit will be maintained in the ES&H office onsite and shall be furnished to the CEC Compliance Project Manager, BLM Authorized Officer, Colorado River Basin Water Quality Control Board, SWRCB, or US Environmental Protection Agency (EPA) within a reasonable time. This information will also be maintained in a project specific electronic document storage system

1.6 Required Non-compliance Reporting

If a discharge occurs or if the project receives a written notice of non-compliance, the QSP/Site Manager will immediately notify the Project Manager who will inform the Owner in writing within seven days of the event.

The Owner will subsequently file a written report to the CEC Compliance Project Manager, BLM Authorized Officer, Colorado River Basin Water Quality Control Board within 30 days of identification of non-compliance and/or report the violation. Electric notification using the SMARTS systems may be used (if applicable).

Non-compliance issues could potentially include:

- Self-reporting of any other discharge violations or to comply with RWQCB enforcement actions; and
- Discharges which contain a hazardous substance in excess of reportable quantities established in 40 CFR §§ 117.3 and 302.4.

Corrective measures will be implemented immediately following the discharge, notice, or order. The results of noncompliance events will be maintained in Appendix D.

1.7 Annual Report

By September 1 of each year, the Rio Mesa Solar Partners I, II, and III LLC (Owner) shall submit an Annual Report which will highlight the site personnel awareness of the required data collection and reporting elements associated with the SWPPP.

- The Report will include (per Section XVI of the General Permit) a summary of:
- Corrective actions and compliance activities, including those not implemented;
- Violations of the General Permit;
- Date, time, place, and name(s) of the inspector(s) for all sampling, inspections, and field measurement activities;
- Visual observation and sample collection exception records; and
- Training documentation of all personnel responsible for General Permit compliance activities.

1.8 Changes to Permit Coverage

The General Permit (Section II.C) allows a permittee to reduce or increase the total acreage covered under the General Permit when a portion of the project is complete and/or conditions for termination of coverage have been met; when ownership of a portion of the project is sold to a different entity; or when new acreage is added to the project.

Should the RMSEGF identify changes in site acreage (or project ownership) to be covered by the SWPPP, the Owner will submit appropriate modifications to the PRD documents (potentially electronically) in accordance

with requirements of the General Permit within 30 days of a reduction or increase in total disturbed area. Updates to PRDs submitted are contained in SWPPP Appendix D. Documentation of the SWPPP revisions or amendments is contained in Appendix C.

1.9 Notice of Termination

In recognition that the Rio Mesa Solar Electric Generating Facility project is exempt from filing a NOI and related purely administrative requirements, it will not be necessary to file a Notice of Termination (NOT) for this project.

Section 2 Project Information

2.1 Project and Site Description

The Rio Mesa Solar Electric Generating Facility (“Rio Mesa SEGF” or “Project”) will be located in Riverside County approximately 12 miles southwest of Blythe, California, and will be constructed in two phases. The Project will be comprised of two solar plants: the southernmost plant will be known as Rio Mesa I and the more northerly plant will be known as Rio Mesa II. The Project is located on private land.

Each plant requires approximately 2,350 acres (or 3.7 square miles) and includes a power block area surrounded by an array of approximately 85,000 to 90,000 heliostats. The nominal capacity of each solar plant is 250 megawatts (MW), for a total Project nominal output of 500 MW. Certain facilities for the Project will be shared by the two plants and located in a “Common Area”. Facilities within the Common Area serve the power units and include primarily the Administration Building, the Switchyard, two groundwater production wells, a groundwater monitoring well, two evaporation ponds, and a temporary Heliostat (assembly) Building. Each power generating unit will include a solar field occupied by heliostat arrays and a power block where the power tower, steam generation and electric conversion systems will be located. The Rio Mesa SEGF site is about 6,735 acres in area measured at the project lines and most of which will be occupied by the heliostat arrays.

The Project will deliver power at 220 kilovolts (kV) to Southern California Edison’s (SCE) Colorado River Substation (CRS). From each power block area, power will be transmitted underground at 220 kV to the Project switchyard (located in the common area). Project power is then transmitted via a common 9.7 mile generator tie-line (gen-tie line) to the CRS.

The Project owners (Rio Mesa Solar I, LLC and Rio Mesa Solar II, LLC) each own one of the two solar plants. These two entities will hold equal one-half shares in the ownership of the common facilities required by the two solar plants. These project-limited liability companies are Delaware limited liability companies. BrightSource Energy, Inc. (BrightSource), the parent company of the limited liability companies, is a Delaware corporation. BrightSource is a technology and development company. The Owner will use BrightSource’s solar thermal technology for the Rio Mesa SEGF

Land Occupancy

The Rio Mesa SEGF project (for both units and the Common Areas) will occupy approximately 6,735 acres (Figures 3 through 6). Each plant requires approximately 2,350 acres (or 3.7 square miles) and includes a power block area surrounded by an array of approximately 85,000 to 90,000 heliostats. The nominal capacity of each solar plant is 250 megawatts (MW), for a total Project nominal output of 500 MW. The Common Area, will occupy approximately 115 acres and will include shared facilities (administration/storage building, switchyard, groundwater production wells). Portions of this construction logistics area will be used during construction for staging and temporary offices

Heliostat Arrays

Each power plant will be surrounded by heliostat arrays. Each 250-megawatt plant (Rio Mesa I and II) will have heliostat arrays consisting of approximately 85,000 to 90,000 heliostats. The heliostat arrays will be arranged around a single centralized solar power tower. The heliostats will automatically track the sun throughout the day and reflect the solar energy to the boiler on top of the tower. Each heliostat consists of two mirrors and each heliostat mirror is 8.6 ft (2.6 m) wide by 12.0 ft (3.66 m) high, yielding a reflecting surface of 103.2 ft² (9.52 m²). The two mirrors are mounted on a single pylon, along with a computer-programmed aiming control system that directs the motion of the heliostat to track the movement of the sun. The pylons will be fabricated from 6-inch pipe, and they will be embedded in the ground so as to resist lateral forces due to wind or flood flows.

Power Blocks

Each power plant unit will have a solar power tower, steam-turbine generator, an air-cooled condenser and auxiliary systems, which collectively are referred to as the power block. The tower supports the receiving boiler and moves steam to the turbines near its base. The combined height of towers and boiler will be about 750 ft. For each power plant, the power-block lateral dimensions will be about 700 ft wide by about 900 ft long, which represents an area of about 14.5 acres. The power block for each unit will be graded with moderate slopes to direct runoff to swale/ditches and pass stormwater through the oil/water separators before releasing flow to outlet aprons, where placement of stone rip-rap will prevent local erosion and reinstate natural sheet flow conditions toward downstream. Each power block will be protected by a flood protection berm and associated diversion channel, which will be designed for a 100-year storm event. The preliminary design of the protection berm and diversion channel is shown in Figures 11 through 13.

A wastewater treatment system (WWTS) is provided in each plant. For each plant, miscellaneous wastewater created during operation will be collected and processed through the WWTS. The WWTS clean effluent will be recycled to the treated water storage tank for reuse within the plant. The concentrated effluent from the WWTS is transported by truck to the evaporation ponds located in the common area.

Substation

The Project will deliver power at 220 kilovolts (kV) to Southern California Edison's (SCE) Substation (CRS). From each power block area, power will be transmitted underground at 220 kV to the Project switchyard (located in the common area). Project power is then transmitted via a common 9.7 mile generator tie-line (gen-tie line) to the CRS.

Common Administrative Area

As shown in Figure 14, an administration, warehouse, and maintenance complex, also part of the common area, will be located next to the 24-ft plant entrance road. The complex will require about 3.1 acres, but the building footprint and parking area will occupy about 1.4 acres. Two evaporation ponds, with an area of about 2 acres each, are located west of the administration building.

Next to the administrative area is a graded well area housing a storage tank and two pumped wells. Water pumped from the wells will be treated at the raw water treatment system (RWTS) which is placed in the Water

Treatment Building. The treated water will be used for mirror washing, auxiliary cooling makeup and process makeup water. A WWTS is provided in the common area. The reject waste from the RWTS and other miscellaneous sump waste generated during operation in Common Area water treatment building will be collected and processed through the common area WWTS. The WWTS clean effluent will be used following treatment. The WWTS concentrated effluent will be discharged into the facility's evaporation ponds.

Access Roads and Service Paths

The Rio Mesa SEGF primary access roadway will be across the BLM land to the north, using the existing Bradshaw Trail. This local roadway will be upgraded to safely share construction traffic and it will eventually be paved and serve as the main operating primary access. The upgrade will affect a section of Bradshaw Trail, i.e., approximately 14,950 linear feet of roadway originating at State Highway 78 and west to a point just north of the RMSEGF Unit 2 Northeasterly boundary line. A south connector of new roadway off the existing Bradshaw Trail approximately 357 feet long will connect Bradshaw Trail to Project property. This shared paved 24 feet wide access roadway with 3-foot shoulders will continue on to both unit Power Blocks and the Common Area with an SCE Switchyard - totaling 24,899 linear feet of paved access. A gravel roadway with 3 feet shoulders extends another 4,947 linear feet to the east connecting the Common Area with the heliostat assembly area and the construction lay down yard. A secondary access will be created from the existing 34th Avenue, which will effectively connect the site to US Highway 78. This roadway will be gravel with 3-foot shoulders and will serve to support local fire departments and medical support traffic. It is not intended for construction uses. This upgrade will include the construction of an all new roadway (4,100 linear feet), which is parallel to the existing roadway, but offset 60 feet, and construction of an all new extension to the WAPA Transmission Line to the west (13,698 feet linear feet). A 4,482 linear feet connector will then be built which leads to the RMSEGF Unit 1 Power Block. The paved and graveled access roadways will follow the existing terrain to the extent practicable, but will potentially become a barrier to the natural overland flow from upslope areas especially during storm events. Low water crossings will be installed to mitigate these drainage collection areas, especially at locations where ephemeral washes cross these roadways. During severe rainfall events the resulting flood flow is expected to overtop the road surfaces.

Within the heliostat fields, 10 feet wide bladed maintenance paths will be located concentrically around the Power Blocks at 152.6 feet (46.5 m) centerlines to provide access for mobile equipment to wash and maintain the heliostat mirrors. The total pathway length for the 10 feet wide heliostat maintenance paths is 968,452 linear feet. Finally, 12-foot wide dirt roads will be constructed diagonally through the heliostat fields and intersecting the heliostat maintenance paths. These diagonal 12-foot dirt access roadways will total 10,356 linear feet, with an additional 20 feet of shared dirt roadway between units (total 6,988 linear feet). Moreover, 12-foot dirt roads will be installed on the perimeter at security fence lines of each RMSEGF unit (total 96,032 linear feet). Both the dirt roads and the heliostat paths will follow closely the existing topography to minimize land disturbance and to maintain the pre-development hydrologic condition to the maximum extent possible.

Precipitation

The project site is located in southern California in Riverside County, close to Palo Verde. The project site is part of the Imperial Reservoir Watershed and it is located within the Colorado River Hydrologic Region. The mean annual precipitation (1948 to 2010) recorded at the Blythe Airport weather station is 3.54 inches per year. Most of the precipitation in the project area falls during January through March and July through September. Based on the NOAA Atlas 14, the 24-hour precipitation in the site vicinity (based on the Blythe

Station with Site ID: 04-0924) for the 100-year, 25-year and 10-year storm events is 3.86 inches, 2.83 inches, and 2.19 inches, respectively (NOAA, 2006).

The precipitation values were derived using the NOAA Atlas 14 website program, which can be accessed via the following link:

(http://hdsc.nws.noaa.gov/hdsc/pfds/sa/sca_pfds.html)

Drainage

Stormwater runoff at the site is predominantly sheet flow from west to east. With exception of the immediate areas near the power blocks, substation, and the common administrative area, the general pre-development drainage and flood flow patterns will be maintained. The flood protection berms and channels at the power block and Common Area will intercept and divert stormwater flow from the upstream areas for storm events up to a 100-year return period to downstream of the protected areas. Riprap aprons are provided at the downstream ends of the protection berms/channels to reduce the flood flow velocity and to restore the natural drainage patterns downstream. Away from the power block and the Common Area, some ephemeral washes will be disturbed as a result of providing the necessary crossings for the roads to allow for plant access. At grade crossings will be used wherever possible, otherwise drainage culverts will be provided at the wash crossings to facilitate the passage of stormwater flow. As a result of the design concept to maintain the roads and paths at grade to minimize disturbance to the natural drainage to the extent practicable, all paved roads, dirt roads and maintenance paths on site will be subject to overtopping during high flood flow events. Areas disturbed by the tracked vehicles for the installation of the heliostats and will not be graded for the permanent facilities will be restored to their natural grades immediately after construction.

As shown in Figures 11 to 14, stormwater will be diverted away from the power block, the substation and the common administrative area by berms/channels on the upslope sides of the areas to be protected. The protection berms, will be designed for a 100-year storm event. The power block and the areas where the Administration Building and production wells are located will be graded with moderate slopes to direct runoff away and will implement BMPs as needed to reduce erosion and to promote a natural sheet flow condition in the downstream area. Runoff collected from areas with potential oil and grease contamination will pass through oil/water separator units sized in accordance with Riverside WQMP requirements before discharge. At the location where the main plant access road crosses the diversion channel and berm into the power block, culverts may be constructed to pass the flood flow from a 100-year storm event. The preliminary flood flow estimation using the HEC-1 model and alluvial fan methodology is included in Appendix B.

The stormwater best management practices, described in this DESC, follow the California Storm Water Quality Association (CASQA) California Storm Water BMP Handbooks, the Caltran Construction Stormwater BMPs and Caltran 2010 Standard Plans and Specifications, and comply with new NPDES General Permit for Storm Water Discharges from Construction Activities No. CA000002.

Temporary construction laydown, temporary heliostat assembly building area, and parking areas are shown in Figures 7 and 8. Erosion and sediment control plans for the two Rio Mesa units are shown in Figures 15 to 18. A temporary drainage system and/or flood protection measures will be installed as needed to control of storm water during construction.

Areas to be Cleared and Graded

The existing site has about a two (2) percent or less and relatively uniform natural slope up from east to west, located on a relatively small drainage basin with the hydrologic characteristics of alluvial fans. Majority of the areas within the project property boundaries will be occupied by the heliostats. The erection and operation of the majority of the heliostat arrays requires only limited topsoil stripping and local leveling of significant changes in the terrain. Heliostats are relatively small (13 ft high each) and light (100 kilograms each) structures, contain no hazardous materials, and are not essential structures. More substantial grading will be limited to the power block areas, substation and common administration building, and the major access roads. During construction period, an area housing the heliostat assembly building that is within the common area will also be graded.

Within the heliostat arrays, vegetation along the maintenance paths will be cleared with a blade to reduce the risk of fire. Scalping vegetation with a grader blade will likely go a couple inches into the soil and leave some of the existing root systems intact to anchor the soil at locations where the vegetation was cleared, reducing the potential for erosion. In areas of substantial grading (power block areas, substation, the common administrative building area, heliostat assembly building area, major access roads and in heliostat field areas requiring significant improvements to grade for access roads), about one foot of topsoil will be stripped, in order to remove plants and roots to accommodate heliostat erection in the solar field, and as pre-excavation activity in the power block and solar tower areas. To the extent possible, stripped topsoil will be reused to form the final site grades. Succulent plant species would be salvaged prior to construction, transplanted into windrows, and maintained in the nursery area for later transplanting following decommissioning. Shrubs and other plant species would be revegetated by the collection of seeds, and re-seeding following decommissioning. Natural grades and existing drainage patterns in the solar field will be maintained where practical.

All underground piping and wiring will be installed, followed by installation of the foundation for the new power blocks, solar towers and associated structures.

For the construction of each power block, the parking areas for construction workers will be located off one of the access roads before the entrance to the power block. For the construction of facilities within the common area, parking areas for construction workers will be located off the access road to the common administrative area, as well as off the access road to the heliostat assembly building area. These temporary parking areas will be closed after the construction phase. No pavement will be applied and minimum clearance of the location will be used. The laydown areas for construction materials will be located within the common area.

Primary access to the site is via the Bradshaw Trail interchange on State Highway 78. In addition, the access roads to individual plants will be paved from their point of connection to the main 24 feet plant access road. Access road beds will typically be 24 feet of asphalt with 3-foot-wide crushed rock shoulders. Stabilized entrances/exits and wheel wash facility will be provided prior to vehicle exiting the construction areas to minimize mud and sediment from being carried on to the public road.

Existing and Proposed Topography

As shown in Figure 9, the existing site has about a 2 percent or less and relatively uniform natural slope up from east to west, which can be accommodated by the heliostat fields. The sites topography varies across each heliostat field requiring different levels of disturbance to obtain the final topography suitable for the erection and operation of the heliostats. Grade and topography are to be modified (if required) to ensure the minimum disturbance needed for the access of installation equipment and materials. In areas where the

existing terrain will permit access, grading will be restricted and only vegetation is to be removed. In areas where the existing topography requires modification, access will be improved by leveling (cut and filling) or conventional grading (where required).

At completion of the project, onsite drainage will be accomplished through gravity flow. Stormwater will flow through the heliostat fields and diverted around the power blocks and switchyard on their north and south sides to channel storm runoff around each area before overflowing through rip-raps to reinstate the natural drainage conditions.

Volumes of Cut and Fill

The grading of the site to design elevations will require cut and fill. Preliminary cut and fill volumes for each project element are to be provided later. Trenches excavated for the underground utilities will be entirely refilled. The power block in each unit will require fill to elevate the foundation and to erect the berm. The fill material will use the cut material from the site as much as possible including the surplus cut volume from the heliostat field or roads.

2.2 Permits and Governing Documents

In addition to the General Permit, the following documents have been taken into account while preparing this SWPPP:

- California Energy Commission Preliminary Staff Assessments - Rio Mesa Solar Electric Generating Facility (2012)
- Lahontan Regional Water Quality Control Board requirements.
- Contract Documents
- Mojave Desert Management Air Quality Management District Regulations and Pending Air Quality Permit for the Auxiliary Boilers, Diesel Generators, and Diesel Driven Fire Pumps
- Federal Endangered Species Act
- National Historic Preservation Act/Requirements of the State Historic Preservation Office
- State of California Endangered Species Act
- Clean Water Act Section 401 Water Quality Certifications and 404 Permits
- California Department of Fish and Game Stream Bed Alteration Agreement

2.3 Stormwater Run-on From Off-Site Areas

With exception of the immediate areas near the power blocks, substation, and the common administrative area, the general pre-development drainage and flood flow patterns will be maintained. The flood protection berms and channels at the power block and Common Area will intercept and divert stormwater flow from the upstream areas for storm events up to a 100-year return period to downstream of the protected areas. Riprap aprons are provided at the downstream ends of the protection berms/channels to reduce the flood flow velocity and to restore the natural drainage patterns downstream.

There is potential for debris to accumulate along the permit fence during flood conditions. Regular maintenance will be performed along the permit fence to remove this debris.

Further details are provided in Section 2.1 and Appendix B, Hydraulic Analysis.

2.4 Findings of the Construction Site Sediment and Receiving Water Risk Determination

The risk of accelerated erosion and sedimentation from wind and water depends on a number of factors, including proximity to receiving water bodies, climate, topography, and soil type. Construction General Permit (2009) requires dischargers to assess the risk level of a site based on both sediment transport and receiving water risk. Risk levels are established by determining two factors: first, the site's sediment risk; and second, receiving water risk during periods of soil exposure (i.e., grading and site stabilization). Both factors are used to determine the combined site-specific Risk Level.

The site Sediment Risk factor was determined to be LOW, as the estimated soil loss is less than 15 tons per acre. The Receiving Water (RW) Risk Factor is determined as Low. With the assessment of low risk on both sediment transport and receiving water, the combined risk for the RMSEGF project was determined to be Level 1.

The details of the risk level determination for the RMSEGF project using the Risk Determination Worksheet from the General Permit (2009) are shown in Appendix B.

2.5 Construction Schedule

Construction would take place over approximately 33 months, from the third quarter of 2013 to first quarter 2016.

Significant grading commences in mid 2013. Commercial operations of the two plants are expected to commence in 2015 and 2016. Additional schedule details are shown in Appendix E.

2.6 Potential Construction Activity and Pollutant Sources

Appendix F includes a list of construction activities and associated materials that are anticipated to be used onsite. These activities and materials will or could potentially contribute pollutants, other than sediment to stormwater runoff.

The anticipated activities and associated pollutants were used in Section 3 to select the Best Management Practices for the Project. The anticipated pollutants and associated BMP's will be primarily located in the power block areas and the Common Area. The deployment of BMPs regarding these pollutant sources and pathways are described in following section (Section 3) and in the water pollution control drawings shown in Appendix B

The following is a preliminary list of construction materials that will be used and activities that will be performed that will have the potential to contribute pollutants, other than sediment:

- Vehicle fluids, including oil, grease, petroleum, and coolants
- Asphaltic emulsions associated with asphalt-concrete paving operations
- Cement materials associated with portland cement concrete (PCC)
- Base and sub base material
- Joint and curing compounds
- Concrete curing compounds
- Paints
- Solvents, thinners, acids
- BMP materials
- Treated lumber (materials and waste)
- PCC rubble
- General litter

Construction activities that have the potential to contribute sediment to stormwater discharges include:

- Clear and grub operations
- Grading operations
- Paving operations
- Boring operations
- Delivery/transportation operations
- Utility excavation operations
- Foundation/structure construction operations
- Vehicle and equipment cleaning, fueling, and maintenance

Related sampling requirements for non-visible pollutants associated with construction activity are described in Section 7. A complete list of onsite pollutants refers to the Material Safety Data Sheet (MSDS) database in the ESH trailer.

Appendix G includes copies of the fact sheets of all the BMPs selected for this project.

2.7 Identification of Non-Stormwater Discharges

There will be a variety of chemicals stored and used during the construction of Rio Mesa SEGF. The quantities of hazardous materials that will be onsite during construction will generally be limited to gasoline, diesel fuel, motor oil, hydraulic fluid, solvents, cleaners, sealants, welding flux, various lubricants, paint, and paint thinner. There are no feasible alternatives to vehicle fuels and oils for operating construction equipment. The types of paint required are dictated by the types of equipment and structures that must be coated and by the manufacturers' requirements for coating.

There will also be a variety of waste products that could be precursor to non-stormwater discharges. These wastes are categorized below:

Nonhazardous Solid Waste

Listed below are nonhazardous waste streams that could potentially be generated from construction activities.

Paper, Wood, Glass, and Plastics. Paper, wood, glass, and plastics will be generated from packing materials, waste lumber, insulation, and empty nonhazardous chemical containers during project construction. These wastes will be recycled where practical. Waste that cannot be recycled will be disposed of weekly in a Class III landfill. Onsite, the waste will be placed in dumpsters.

Concrete. Waste concrete will be disposed of in a Class III landfill or at clean fill sites, if available or will be recycled and disposed of at a construction and demolition site. During construction of the foundations, a concrete washout area will be required. The concrete washout areas will be located near the main entrance to the site. Dumping of excess concrete and washing out of delivery vehicles will be prohibited at other locations onsite. Notices will be posted to inform all drivers.

Metal. Waste metal, including steel from welding/cutting operations, packing materials, and empty nonhazardous chemical containers, and aluminum waste from packing materials and electrical wiring will be recycled where practical and nonrecyclable waste will be deposited in a Class III landfill.

Wastewater. Wastewater generated during construction will include stormwater runoff, pressure testing water, sanitary wastes (portable toilets) and equipment washdown water. Depending on the chemical quality of these wastewaters, they could be classified as hazardous or nonhazardous. The waste waters would be sampled and if they are hazardous would be disposed of in accordance with applicable regulations.

Stainless steel piping will be tested with demineralized water, while carbon steel piping will be pressure tested using either demineralized water or potable water. Demineralized water would be trucked in. After hydrostatic testing, the test water will be chemically analyzed for contaminants and discharged to the concrete holding basins located at the power block, unless the analysis shows that the water is contaminated, in which case the water would be trucked to an appropriate disposal facility.

Hazardous Waste

Most of the hazardous waste generated during construction will consist of liquid waste, such as water from flushing and cleaning fluids, passivating fluid (to prepare pipes for use), and solvents. Some hazardous solid waste, such as welding materials, batteries, and dried paint, may also be generated.

Flushing and cleaning waste liquid will be generated as pipes are cleaned and flushed. The volume of flushing and cleaning liquid waste generated is estimated to be one to two times the internal volume of the pipes cleaned. The quantity of welding, solvent, batteries, and paint waste is expected to be minimal. Wastewaters generated during construction could also be considered hazardous, if demonstrated so by sampling.

The construction contractor will be considered the generator of hazardous construction waste and will be responsible for proper handling of hazardous waste in compliance with all applicable federal, state, and local laws and regulations. The Construction Waste Management Plan (pending) and Hazardous Waste Management Plan (pending) have been developed to manage hazardous waste and material management. This responsibility will include licensing, personnel training, accumulation limits and times, and reporting and recordkeeping.

The hazardous waste will be collected in satellite accumulation containers near the points of generation. It will be moved daily to the contractor's 90-day hazardous waste storage area located at the site construction laydown area. The waste will be removed from the site by a certified hazardous waste collection company and delivered to an authorized hazardous waste management facility, before expiration of the 90-day storage limit.

Potential Contaminated Soil

The project area is characterized by a desert scrub community dominated by creosote bush (*Larrea tridentata*) and white bursage (*Ambrosia dumosa*). The ground surface is primarily comprised of coalesced and dissected alluvial fans and desert washes. It is unlikely that, with exception of light cattle grazing, there has been any other historical use of the site. Soils in the area are not expected to be contaminated. No existing site features have, as a result of past usage, contributed pollutants to stormwater (e.g., toxic materials that have been treated, stored, disposed of, spilled, or leaked onto the construction site).

As such, it is unlikely that contaminated soil will be encountered during construction. However, operators and construction personnel will be asked to report unusual conditions to the appropriate personnel and the area and/or material will be properly contained during investigative actions. As described earlier, the Owner will be responsible for management of pre-existing site contamination including contaminated soils.

If soils (contaminated by construction activities) require temporary stockpiling, piles will be placed on and covered with plastic sheeting or tarps that are secured safely with sand bags and bermed with fiber rolls or silt fencing to prevent runoff from leaving the area. If required, samples will be collected and sent to a certified analytical laboratory for characterization. If contamination is detected, the waste will be handled and properly disposed of in an authorized waste management facility.

The following BMP will be considered:

- Contaminated Soil Management (WM-7)

2.8 Required Site Map Information

The Project Site Map showing the location, surface water boundaries, geographic features, construction site perimeter, and general topography. The specific details regarding BMP's and storage areas (waste, vehicle, material, and fuel) are described in the Appendix B drawings.

Section 3 Best Management Practices

3.1 Schedule for BMP Implementation

BMPs for erosion and sediment control will be early features of the site development process recognizing their importance during initial grading operations. As evidenced in the construction schedule details listed in Appendix E perimeter, silt fence activities are combined with perimeter security/tortoise fencing activities as one of the earliest activities – well before any significant site clearing or grading activities. Soon thereafter, the construction site entrance is stabilized and road stabilization and paving commences of the main access road. Vehicle fuel and equipment storage are added in parallel with development of construction support facilities. Concrete washout facilities are developed prior to concrete deliveries.

3.2 Erosion and Sediment Control

Erosion Control

Erosion control, also referred to as soil stabilization, is a source control measure that is designed to prevent soil particles from detaching and becoming transported in stormwater runoff. Erosion control BMPs protect the soil surface by covering or binding soil particles. The project will incorporate erosion control measures required by regulatory agency permits, contract documents, and other measures selected by the Contractor.

To reduce erosion, project construction will minimize land disturbance by limiting construction activities only to areas that are essential to the installation and operation of the project. Grading is not intended to level the site, but rather to prepare the site for installation and future maintenance of the heliostats. Vegetation will only be cleared in areas where the existing terrain will not permit access of installation equipment and materials during construction. Vegetation will be cut at a height (12 – 18 inches) that allows clearance for heliostat function and leaves the root structures intact to anchor the soil, reducing the potential for erosion.

Cleared vegetation will be stockpiled for onsite or offsite disposal. Prior to grading work, sensitive plants and selected succulents may be salvaged, relocated or surrounded by a visible barrier.

Clearing and grubbing (roots to be removed) and extensive site grading will be limited to the power block areas, receiving towers, major access roads, possibly the rerouted trails, the substation, and in common areas where the existing topography requires modification in order to provide access for installation equipment and materials during construction. Disking and light grading may be used prior to compaction by rolling. Disturbed soils that are permanently covered by project facilities will be compacted to reduce the rainfall absorptive capacity and vegetative productivity of the soils.

It will be necessary to segregate and stockpile surface soils and organic matter during construction and excavation. In areas of substantial grading, native vegetation may be harvested for possible reuse to obtain long term soil stabilization. All excavated soils are to be reused during construction at the site to prevent subsequent erosion and sedimentation issues. Materials suitable for backfill will be stored in stockpiles at designated locations using proper erosion and sediment control methods.

BMPs will be implemented to follow the progress of grading and construction. As the locations of soil disturbances change, erosion and sedimentation controls will be adjusted accordingly to control stormwater runoff at the downgrade perimeter. BMPs will be in place throughout the entire construction period.

Non-active areas will be stabilized as soon as feasible after construction is complete and no later than 14 days after construction in that portion of the site has temporarily or permanently ceased.

Sufficient erosion control materials will be maintained onsite to allow implementation in conformance with Permit requirements and described in this SWPPP. This includes implementation requirements for active areas and non-active areas that require deployment before the onset of rain.

Maintenance of BMPs will be according to measures outlined in the applicable CASQA Handbook BMP (2011) factsheets.

Site-specific BMPs and associated figures are shown in the Water Pollution Control Drawings in Appendix B. Appendix G contains BMP fact-sheets with applicable detailed descriptions of suitability, implementation, and inspection and maintenance measures. The following general erosion control measures may be used during various phases of the project:

- Proper scheduling and sequencing of activities (EC-1)
- Preservation of existing vegetation (EC-2)
- Placement of geotextiles, plastic covers, and erosion control blankets/mats (EC-7)
- Earth dikes and drainage swales (EC-9)
- Velocity dissipation devices (EC-10)

Sediment Control

Sediment controls are intended to complement and enhance the selected erosion control measures and reduce sediment discharges from active construction areas. Sediment controls are designed to intercept and settle out soil particles that have been detached and transported by the force of water. The project will incorporate sediment control measures required by regulatory agency permits, contract documents, and other appropriate measures selected.

Stone filters and check dams will be strategically placed throughout the project site to provide areas for sediment deposition and to promote the sheet flow of stormwater. Where available, native materials (rock and gravel) will be used to construct the stone filter and check dams. In addition, diversion berms are to be used to redirect stormwater, as required.

Groundwater will be applied to disturbed soil areas of the project site to control dust and maintain optimum moisture levels for compaction as needed.

The access roads to individual plants will be paved from their point of connection to the 34th Ave. The 34th Ave, from its intersection with Interstate 78 to the project site, will also be paved. The public roadways will be maintained to minimize pollution from dust, dirt and debris caused by construction activities. These streets will be swept at the end of the day if visible soil materials are carried onto them

Stockpiles will be covered prior to forecasted storm events and during windy conditions.

BMPs will be deployed in a sequence to follow the progress of grading and construction. As the locations of soil disturbance change, sedimentation controls will be adjusted accordingly to control stormwater runoff at the downgrade perimeter.

Sufficient quantities of temporary sediment control materials will be maintained onsite throughout the duration of the project, to allow implementation of temporary sediment controls in the event of predicted rain, and for rapid response to failures or emergencies, in conformance with other Permit requirements and as described in this SWPPP. This includes implementation requirements for active areas and non-active areas before the onset of rain.

Maintenance of BMPs will be according to measures outlined in the applicable CASQA Handbook BMP factsheets (2011).

Site-specific BMPs and associated figures are listed in shown in the Water Pollution Control Drawings in Appendix B. Appendix G contains BMP fact-sheets with applicable detailed descriptions of suitability, implementation, and inspection and maintenance measures. The following general sediment control measures may be used during various phases of the project:

- Silt fences (SE-1)
- Fiber rolls (SE-5)
- Wind erosion control (WE-1)
- Stockpile management (WM-3)

Tracking Control

Controls will be in place to minimize or eliminate soils from being tracked off the project site from vehicles. Primary access to the site is via the existing Bradshaw Trail from its intersection with State Highway 78. The Bradshaw Trail will be paved from its intersection with State Highway 78 to the project site. The local roadway will be upgraded to safety share construction traffic. In its final paved form it will serve as the primary access to the operating facility. The upgrade will affect a 14,950 linear feet of roadway originating at State Highway and terminating at a point just north of RMSEGF Unit 2 northeasterly boundary line. In addition, the access roads to individual plants will be paved from their point of connection to the main access road to the project site. A stabilized entrance/exit and a wheel wash facility will be provided to clean vehicle wheels prior to exiting the construction area.

The parking and laydown areas will be stabilized with coarse gravel. All surfaces will be regularly watered to reduce generation of dust, but will not be excessively watered so as to generate runoff. As shown in Figures 15 to 18, silt fences or fiber rolls will be used at edges of these areas, as necessary to minimize sediment discharging into swales or ditches.

All public roadways will be maintained regularly to minimize pollution from dust, dirt and debris caused by construction activities. These streets will be swept at the end of the day if visible soil materials are carried onto them.

Site-specific BMPs and associated figures are included in the Water Pollution Control Drawings in Appendix B. Appendix G contains BMP fact-sheets with applicable detailed descriptions of suitability, implementation, and

inspection and maintenance measures. The following control methods will be considered for offsite vehicle tracking, as necessary:

- Stabilized construction entrance/exit (TC-1)
- Stabilized construction roadway (TC-2)
- Tire wash (TC-3)
- Street sweeping and vacuuming (SE-7)

Wind Erosion Control

During construction of the project and the related linear facilities, dust erosion control measures would be implemented to minimize the wind-blown loss of soil from the site. Groundwater will be applied to disturbed soil areas of the project site to control dust and maintain optimum moisture levels for compaction as needed, but will not be excessively watered so as to generate runoff. Alternative dust suppressants such as Soil Cement may be employed to supplement watering.

Site-specific BMPs and associated figures are included in Water Pollution Control Drawings in Appendix B. Appendix G contains BMP fact-sheets with applicable detailed descriptions of suitability, implementation, and inspection and maintenance measures. The following control method will be considered for dust suppression, as necessary:

- Wind erosion control (WE-1)
- Stockpile management (WM-3)
- Water conservation practices (NS-1)

Additional details regarding dust control and air quality construction management issues are addressed in the pending Air Quality Construction Mitigation Plan.

3.3 Non-Stormwater Control and Material Management

Non-Stormwater Control

Rio Mesa SEGF will use hazardous materials during construction (see Section 2.3.5) , such as vehicle fluids, including oil, grease, petroleum, and coolants, paints, solvents and curing compounds. The project will comply with good engineering practices, applicable laws and regulations for the storage and use of these materials to minimize the potential for a release of hazardous materials, and will conduct emergency response planning to address public health concerns regarding hazardous materials use and storage.

A dedicated fueling area will be protected with berms and/or dikes to prevent runoff, and to contain spills. Self-propelled vehicles will be fueled offsite or at the on-site fueling area. Fuel trucks will be used for onsite fueling for mobile fueling elsewhere on the site. Drip pans will be used for mobile fueling. Each fuel truck will be equipped with absorbent spill cleanup materials and a spill containment boom at all times.

Drip pans or absorbent pads will be used for vehicle and equipment maintenance activities that involve grease, oil, solvents, or other vehicle fluids.

Vehicles and equipment will be inspected daily and before coming onsite for signs of leaks and be on a regular maintenance schedule.

Drip pans or absorbent materials will be placed under paving equipment when not in use; paving equipment will be parked over plastic to prevent soil contamination. If during dewatering activities any contamination is detected via odors or visible sheens, the collected stormwater will be handled and properly disposed of in a manner consistent with federal, state, and local regulations.

Site-specific BMPs and associated figures are included in the Water Pollution Control Drawings in Appendix B. Appendix G contains BMP fact-sheets with applicable detailed descriptions of suitability, implementation, and inspection and maintenance measures. The following control methods will be considered for non-stormwater controls, as necessary:

- Water Conservation Practices (NS-1)
- Paving and Grinding Operations (NS-3)
- Vehicle and equipment cleaning (NS-8)
- Vehicle and equipment refueling (NS-9)
- Vehicle and equipment maintenance (NS-10)
- Concrete Curing (NS-12)

Materials Management

There will be a variety of chemicals stored and used and wastes generated during the construction of Rio Mesa SEGF (See Section 2.3.6). Management of these materials is addressed by a number of plans.

A Hazardous Materials Business Plan may be prepared during the course of project development which will address operational materials. In accordance with these regulations, the Hazardous Materials Business Plan would include an inventory and location map of hazardous materials onsite and an emergency response plan for hazardous materials incidents.

The pending Construction Waste Management and the Hazardous Material Management Plans will be the primary material management documents for the construction phase of work. The quantities of hazardous materials that will be onsite during construction will generally be limited to gasoline, diesel fuel, motor oil, hydraulic fluid, solvents, cleaners, sealants, welding flux, various lubricants, paint, and paint thinner. There are no feasible alternatives to vehicle fuels and oils for operating construction equipment. The types of paint required are dictated by the types of equipment and structures that must be coated and by the manufacturers' requirements for coating.

The Contractor will implement BMP WM-9, Sanitary and Septic Waste Management, and portable toilets will be located and maintained for the duration of the project. Weekly maintenance will be provided and wastes will be disposed of offsite. The toilets will be located away from concentrated flow paths and traffic flow.

Site-specific BMPs and associated figures are included in the Water Pollution Control Drawings in Appendix B. Appendix G contains BMP fact-sheets with applicable detailed descriptions of suitability, implementation, and inspection and maintenance measures. The following BMPs will be considered for waste management and materials pollution control:

- Material delivery and storage (WM-1)
- Material use (WM-2)
- Stockpile management (WM-3)
- Spill prevention and control (WM-4)
- Solid waste management (WM-5)
- Hazardous waste management (WM-6)
- Concrete Waste Management (WM-8)
- Sanitary/Septic Waste Management (WM-9)
- Liquid waste management (WM-10)

3.4 Post-Construction Stormwater Management Measures

Overall the project is being designed to maintain, to the extent possible, the existing sheet flow patterns on the site.

As construction nears completion, areas used for parking, storage and laydown will be cleared and stabilized. Site areas disturbed during construction may be permanently stabilized by aggregate paving, bituminous paving, hydromulch, or approved soil binders.

At completion of the project, onsite drainage will be accomplished through gravity flow. Stormwater will flow through the heliostat fields and be diverted around structures such as the power blocks on their north and south sides in drainage channels, to channel storm runoff around each area before overflowing through native stone rip-rap to reinstate natural sheet flow conditions. Stormwater within the power block areas will pass through an oil/water/sand separator prior to discharge.

Within the heliostat array fields, the cut vegetation will have the root structures intact to anchor the soil, reducing the potential for erosion.

Heliostats are relatively small (about 13 feet high), contain no hazardous materials, and are not essential structures. While their potential structural failures in flood conditions do not pose a risk to personnel, the heliostats supports will be driven into the ground at depth which is designed to prevent scour failure during a 100-year storm event. Onsite water consumption will be minimal—mainly to replace boiler feedwater blowdown and provide deionized water for washing heliostat mirrors. The latter is required in a washing cycle of 2 weeks, during which all heliostats are washed, to maintain them at full performance.

At grade crossings are used wherever possible, otherwise drainage culverts are provided at the wash crossings to facilitate the passage of storm water flow. The paved roads follow the existing terrain to the extent practicable. Where necessary, drainage culverts are used to pass storm water flow at the ephemeral wash crossings to the downstream side of the roads.

Routine vehicle traffic during project operation would be largely confined to existing roads, most of which will be paved or covered with gravel. Mirror washing will be performed once every 2 weeks by the machine modified to have a reach to clean approximately eight mirrors before needing to move; thereby, allowing the machine to drive on every other maintenance path instead of every path every 2 weeks. Standard operating

activities would not involve the disruption of soil. When linear facilities need to be inspected or maintained, vehicle traffic near these areas would be minimal.

The post-construction BMPs described above will be funded and maintained by the Owner

Section 4 BMP Inspection, Maintenance and Rain Event Action Plans

4.1 BMP Inspection and Maintenance

The Qualified SWPPP Practitioner (QSP) or designated representative will inspect the site prior to a forecast storm, after a rain event that cause runoff from the construction site, at 24-hour intervals during extended rain events, and as specified in the contract documents. SWPPP inspections may be conducted in conjunction with other facility inspections.

The goals of these inspections are:

- to identify areas contributing to a stormwater discharge;
- to evaluate whether measures to reduce pollutant loadings identified in the SWPPP are adequate, properly installed and functioning in accordance with the terms of the General Permit; and
- to determine whether additional control practices or corrective maintenance activities are needed.

The results of inspections and assessments will be documented. Copies of the completed inspection checklists will be maintained with the SWPPP; a copy will be provided to the Project Manager within 24 hours of the inspection. Site inspections conducted for monitoring purposes will be performed using the inspection checklist shown in Appendix H. BMP fact-sheets in Appendix G will be referenced for inspection and maintenance measures for each selected BMP. Necessary corrective actions will begin to be implemented within 72 hours of their discovery.

4.2 Risk Event Action Plans

The RMSEGF site was determined to be a Risk Level 1 discharger (Section 2.3 and Appendix B), consequently Rain Event Action Plans (REAP) do not need to be developed. Consequently, there is also no separate appendix regarding a project specific REAP template.

Section 5 Training

As required by the General Permit (Section VII) all elements of the SWPPP have been developed by a Qualified SWPPP Developer (QSD) and will be implemented by a Qualified SWPPP Practitioner (QSP). The QSP may delegate BMP installation, inspection, maintenance and repair, recordkeeping activities to trained personnel who are provided adequate supervision and oversight.

Prior to project startup, all designated onsite representatives will participate in a pre-project stormwater training workshop. The workshop will cover basic stormwater information, the requirements of the General Permit, and the SWPPP. Specifically, the workshop will focus on implementation, inspection, and maintenance of stormwater controls.

- Contractors are responsible for familiarizing their personnel with the information contained in the SWPPP. Contractors will be informed of this obligation.
- All new employees will be trained by staff familiar with these topics.
- Contractors are responsible for familiarizing subcontractors with information contained in the SWPPP.

Ongoing, formal training sessions will be selected from one of the following organizations:

- California Regional Water Quality Control Board
- International Erosion Control Association
- U.S. Environmental Protection Agency (EPA)
- Recognized municipal stakeholder organizations throughout California
- Professional organizations and societies in building and construction

Informal training will include tailgate site briefings to be conducted bi-weekly and will address proper installation methods and maintenance for the following topics:

- Erosion control BMPs
- Sediment control BMPs
- Tracking control BMPs
- Wind erosion control BMPs
- Non-stormwater BMPs
- Waste management and materials pollution control BMPs
- Emergency procedures specific to the construction site stormwater management

The training log showing formal and informal training of various Contractor personnel is shown in Appendix I. Training documentation will be made part of the Annual Report.

This SWPPP was prepared by Bechtel under the direction of the QSD, Dr. Kit Ng.

Section 6 Responsible Parties and Operators

6.1 Responsible Parties

Table 6-1 lists the individuals responsible for stormwater pollution prevention. Additional details are shown in Appendix J.

TABLE 6-1 List of Responsible Individuals

Name/Company	Responsibility	Phone Number	Address
TBD	Site Manager	TBD	TBD
Dr. Kit Ng	Qualified SWPPP Developer (QSD)	301-228-7652	5275 Westview Drive Frederick, MD 21703
TBD	Qualified SWPPP Practitioner (QSP)	TBD	TBD
TBD	Project Field Engineer	TBD	TBD
Peter Carr/Bechtel	Project Environmental Lead	301-349-2040 240-344-0897	5275 Westview Drive Frederick, MD 21703

6.2 Subcontractor List

Subcontractor stormwater management measures will be directed by the QSP during the course of the project. If subcontractors change during the project, the associated list will be updated accordingly. The subcontractor log is included in Appendix K.

Section 7 Construction Site Monitoring Program

7.1 Purpose

The purpose of this section is to provide an annotated summary of the Construction Site Monitoring Plan (see Appendix L for complete plan) to meet the General Permit Risk Level 1 requirements (visual observations and non-visible pollutants).

7.2 Applicability of Permit Requirements

The specific monitoring required for each construction site depends upon the project risk level, project size, BMPs implemented and effluent quality. Given the RMSEGF Risk Level 1 status and the lack of sediment basins the California Handbook (2011) Tables D-2 for Risk Level 1 Monitoring generate the following applicable monitoring requirements (Table 7-1).

Table 7-1 Monitoring Requirements

	Type of Monitoring	When
Sampling & Analysis	Non-visible pollutants: spill/BMP failure based on pollutant source assessment	Within first two hours of discharge from site. Collect samples of runoff affected by the spilled or released material(s) and runoff that is unaffected by the spilled or released material(s).
Visual Inspections	Non-stormwater inspection	Quarterly for each drainage area.
	Qualifying rain event: Pre-rain inspection	All drainage areas, BMPs, and stormwater containments within two business days of each qualifying rain event.
	Qualifying rain event: Post-rain inspection	All discharge locations within two business days after each qualifying rain event. Visually observe discharge of contained stormwater when discharged.
	During rain inspection BMP	See BMP inspections guidance. Weekly and every 24 hours during extended storm events.

7.3 Weather and Rain Event Tracking

Visual monitoring and inspections requirements of the General Permit are triggered by a qualifying rain event. The General Permit defines a qualifying rain event as any event that produces ½ inch of precipitation. A minimum of 48 hours of dry weather will be used to distinguish between separate qualifying storm events.

Weather Tracking

The QSP should daily consult the National Oceanographic and Atmospheric Administration (NOAA) for the weather forecasts. These forecasts can be obtained at <http://www.srh.noaa.gov/>. Weather reports should be printed and maintained with the SWPPP.

Rain Gauges

The QSP shall install [Enter Number and General Location for On-site Gauges] rain gauge(s) on the project site. Locate the gauge in an open area away from obstructions such as trees or overhangs. Mount the gauge on a post at a height of 3 to 5 feet with the gauge extending several inches beyond the post. Make sure that the top of the gauge is level. Make sure the post is not in an area where rainwater can indirectly splash from sheds, equipment, trailers, etc.

The rain gauge(s) shall be read daily during normal site scheduled hours. The rain gauge should be read at approximately the same time every day and the date and time of each reading recorded. Log rain gauge readings. Follow the rain gauge instructions to obtain accurate measurements.

For comparison with the site rain gauge, the nearest appropriate governmental rain gauge(s) is located at the Blythe Landfill, Riverside County Flood Control Station 439.

7.4 Monitoring Locations

Monitoring and sampling locations will be based on proximity to planned non-visible pollutant storage, occurrence, or use; accessibility for sampling; personnel safety; and other factors in accordance with the applicable requirements in the General Permit.

- Sampling locations have been identified for the collection of runoff samples from material storage areas with spill potential.
- Power block drainage outlets – downstream of the oil water separators
- A location has been identified for the collection of an uncontaminated sample of runoff as a background sample for comparison with the samples being analyzed for non-visible pollutants. This location was selected such that the sample will not have come in contact with operational or storage areas associated with the materials, wastes, and activities identified or disturbed soils areas.

If an operational activity or stormwater inspection conducted 48 hours prior to or during a rain event identifies the presence of a material storage, waste storage, or operations area with spills or the potential for the discharge of non-visible pollutants to surface waters that was an unplanned location and has not been identified on the WPCDs in Appendix B, sampling locations will be selected using the same rationale as that used to identify planned locations.

7.5 Safety and Monitoring Exemptions

Safety practices for sample collection will be in accordance with the RMSEGF ESH Project Execution Plan. The primary safety concerns are with related to lightning from the thunderstorms (a primary source of rainfall) and from the potentially significant storm water flowing through existing ephemeral drainage pathways during rain events. Stormwater runoff at the site is predominantly sheet flow from west to east, eventually discharging into the Palo Verde Mesa region. With exception of the immediate areas near the power blocks, substation, and the common administrative area, the general pre-development drainage and flood flow patterns will be

maintained – much of this flow follows ephemeral washes. Water levels can rise quickly in these step-sided washes, presenting risks to sampling activities conducted in these areas during storm events.

Consequently, sampling personnel will not be required to collect samples or conduct visual observations (inspections) under the following conditions:

- During dangerous weather conditions such as flooding and electrical storms.
- Outside of scheduled site business hours.

Construction will generally be scheduled to occur between 5:00 a.m. and 7:00 p.m. Additional hours may be necessary to make up schedule deficiencies, or to complete critical construction activities (e.g., pouring concrete at night during hot weather, working around time-critical shutdowns and constraints). During some construction periods and during the startup phase of the project, some activities may continue 24 hours per day, 7 days per week.

If monitoring (visual monitoring or sample collection) of the site is unsafe because of the dangerous conditions noted above then the QSP shall document the conditions for why an exception to performing the monitoring was necessary. The exemption documentation shall be part of the inspections reports (see Appendix _).

7.6 Visual Monitoring

Risk Level 1 sites are required to conduct visual monitoring (inspections). Visual monitoring includes inspections of BMPs, inspections before and after qualifying rain events, and inspection for non-stormwater discharges. Visual inspections are required for the duration of the project with the goal of confirming that appropriately selected BMPs have been implemented, are being maintained, and are effective in preventing potential pollutants from coming in contact with stormwater.

BMP Inspections

The General Permit requires that BMPs be inspected weekly and once each 24-hour period during extended storm events. The purpose of these inspections is to identify BMPs that:

- Need maintenance to operate effectively
- Failed; or
- Could fail to operate as intended.

If deficiencies are identified during BMP inspections, repairs or design changes to BMPs will be initiated within 72 hours of identification and completed as soon as possible.

All BMP inspections will be documented on an inspection checklist. The checklist includes:

- Inspection date and date the inspection report was written;

- Weather information, including presence or absence of precipitation, estimate of the beginning of qualifying storm event, duration of event, time elapsed since last storm, and approximate amount of rainfall in inches;
- Site information, including stage of construction, activities completed, and approximate area of the site exposed;
- A description of the BMPs evaluated and any deficiencies noted;
- If the construction site is safely accessible during inclement weather, list the observations of all BMPs: erosion controls, sediment controls, chemical and waste controls, and non-stormwater controls. Otherwise, list the results of visual inspections at all relevant outfalls, discharge points, downstream locations, and identify any projected maintenance activities;
- Report the presence of noticeable odors or any visible sheen on the surface of any dischargers;
- Any corrective actions required, including any necessary changes to the SWPPP and the associated implementation dates;
- Photographs taken during the inspection, if any; and
- Inspector's name, title, and signature.

Qualifying Rain Event Inspections

The construction site be inspected within two days prior to a predicted qualifying rain event (50% probability National Weather Service forecast) and inspected within two days after a qualifying rain event (1/2 inch or more of precipitation within a greater than 48 hour period between events). These inspections will be performed during normal business hours of the construction site.

The pre-rain event inspection addresses:

- All stormwater drainage areas to identify any spills, leaks, or uncontrolled pollutant sources;
- All BMPs to identify whether they have been properly implemented per the SWPPP;
- Stormwater storage and containment areas to detect leaks and ensure maintenance of adequate freeboard; and
- The presence or absence of floating and suspended materials, a sheen on the surface, discolorations, turbidity, odors, and source(s) of any observed pollutants within stored stormwater.

The post-rain event inspection addresses:

- All stormwater discharge locations;
- The discharge of stored or contained stormwater that is derived from and discharged subsequent to a qualifying rain event; and
- All BMPs to determine if they were adequately designed, implemented, and effective.

Inspection records will document:

- Personnel performing the observations;
- Observation dates (time and date);
- Weather conditions (including the rain gauge reading for the qualifying rain event);
- Locations observed; and
- Corrective actions taken in response to observations.

The Visual Inspection Field Log Sheet is included in Appendix L.

Non-Stormwater Inspections

The Rio Mesa site will be inspected quarterly for the presence of non-stormwater discharges. These inspections focus on identifying unauthorized non-stormwater discharges and observing authorized non-stormwater discharges.

The quarterly inspections will address the each drainage area of the project and document:

- Presence or indications of unauthorized and authorized non-stormwater discharges and their sources;
- Pollutant characteristics of the non-stormwater discharge (floating and suspended material, sheen, discoloration, turbidity, odor, etc);
- Personnel performing the observations;
- Dates and approximate time each drainage area and non-stormwater discharge was observed; and
- Response taken to observations.

The Visual Inspection Field Log Sheet is included in Appendix L.

7.7 Water Quality Sampling and Analysis

The sampling and analysis activities described herein are designed to determine whether the Rio Mesa BMPs are effective in controlling potential construction site pollutants. The following sections addresses the potential pollutant sources, the Risk Level 1 sampling strategy and constituents, sampling locations and handling and the associated analytical methods and laboratories.

Pollutant Sources

Per the General Permit, the Risk Level 1 sampling is limited to non-stormwater related pollutant sources. No particle size analysis will be conducted, as the site will not be employing sediment basins.

The following construction materials, wastes, or activities are potential sources of non-visible pollutants to stormwater discharges from the RMSEGF construction process.

- Vehicle batteries
- Concrete pours and curing
- Sealants
- Adhesives
- Cleaning products
- Solvents; Thinners
- Fertilizers; Herbicides
- Dust palliatives
- Soil binders
- Painting products

- Line flushing products
- Masonry products

Sampling Strategy Risk Level 1

Risk Level 1 projects like RMSEGF collect water samples for non-visible pollutants if there is (1) a breach, leakage, malfunction, or spill is observed; and (2) the leak or spill has not been cleaned up prior to the rain event; and (3) there is the potential for discharge of non-visible pollutants to surface waters or drainage system.

In conformance with the minimum of 48 hours of dry weather will be used to distinguish between separate rain events.

Collection of discharge samples for non-visible pollutant monitoring will be triggered when any of the following conditions are observed during inspections conducted before or during rain events:

- Materials or wastes containing potential non-visible pollutants are not stored under watertight conditions. Watertight conditions are defined as (1) storage in a watertight container, (2) storage under a watertight roof or within a building, or (3) storage protected by temporary cover and containment that prevents stormwater contact and runoff from the storage area.
- Materials or wastes containing potential non-visible pollutants are stored under watertight conditions, but (1) a breach, malfunction, leakage, or spill is observed, (2) the leak or spill is not cleaned up prior to the rain event, and (3) there is the potential for discharge of non-visible pollutants to surface waters or a storm sewer system.
- An operational activity with the potential to contribute non-visible pollutants (1) was occurring during or within 24 hours prior to the rain event, (2) applicable BMPs were observed to be breached, malfunction, or be improperly implemented, and (3) there is the potential for discharge of non-visible pollutants to surface waters.
- Soil amendments that have the potential to change the chemical properties, engineering properties, or erosion resistance of the soil have been applied, and there is the potential for discharge of non-visible pollutants to surface waters.

Sampling Locations

Sampling locations are based on proximity to planned non-visible pollutant storage, occurrence, or use; accessibility for sampling; personnel safety; and other factors in accordance with the applicable requirements in the General Permit.

- Sampling locations have been identified for the collection of runoff samples from material storage areas with spill potential.
- A location has been identified for the collection of an uncontaminated sample of runoff as a background sample for comparison with the samples being analyzed for non-visible pollutants. This location was

selected such that the sample will not have come in contact with storage areas associated with the materials, wastes, and the activities identified or from disturbed soils areas.

If a construction activity or stormwater inspection conducted within two days prior to or during a qualifying rain event identifies the presence of a material storage, waste storage, or operations area with spills or the potential for the discharge of non-visible pollutants to surface waters that was an unplanned location and has not been identified on the WPCDs in Appendix B, sampling locations will be selected using the same rationale as that used to identify planned locations.

7.8 Active Treatment System

The Project does not require a project specific Sampling and Analysis Plan for an Active Treatment System (ATS) because deployment of an ATS is not planned.

7.9 Bioassessment Monitoring

The project is not subject to a bioassessment monitoring plan because it is not a Risk Level 3 project.

7.10 Watershed Monitoring Option

The Watershed Monitoring option is applicable only in areas where the project site participates in a qualified regional watershed-based monitoring program. The Rio Mesa Project does not expect to participate in such a program, and consequently, the Project does not expect to secure any related exemptions from the normally applicable monitoring requirements of the General Permit.

7.11 Quality Assurance and Quality Control

Quality assurance and quality control details are described in the Construction Site Monitoring Plan described in Appendix L.

7.12 Reporting Requirements and Record Retention

Most reporting will be addressed in the Annual Report. The Annual Report will include:

- A summary and evaluation of all sampling and analysis results, including original laboratory reports;
- The analytical method(s), method reporting unit(s), and MDL(s) of each analytical parameter (analytical results that are less than the MDL must be reported as “less than the MDL” or “<MDL”);
- A summary of all corrective actions taken during the compliance year;
- Identification of any compliance activities or corrective actions that were not implemented;

- A summary of all violations of the General Permit;
- The individual(s) who performed facility inspections, sampling, visual observation (inspections), and/or measurements;
- The date, place, time of facility inspections, sampling, visual observation (inspections), and/or measurements; and

In recognition of its status as Risk Level 1 Project which is being reviewed under the CEQA, if a discharge event occurs or a written notice of non-compliance is received, the QSP will immediately notify the Site Manager, and file a written report to Owner within seven (7) days of the discharge or notice. The Owner will file a written report to the CEC Compliance Project Manager and Colorado River Basin Water Quality Control Board within 30 days of identification of non-compliance. Corrective measures will be implemented immediately following the discharge, notice, or order.

The report to the Owner and Compliance Project Manager and Colorado River Basin Water Quality Control Board will contain the following items:

- The date, time, location, nature of operation, and type of unauthorized discharge, including the cause or nature of the notice or order
- The BMPs deployed before the discharge event, or prior to receiving the notice or order
- The date of deployment and type of BMPs deployed after the discharge event, or after receiving the notice or order, including additional measures installed or planned to reduce or prevent re-occurrence
- An implementation and maintenance schedule for any affected BMPs.

Monitoring related records will be retained for a minimum of 3 years for the following items:

- Site inspections (including visual observations and non-stormwater inspections)
- Correction Actions
- Discharge reports (including field reports, laboratory analytical results)
- Annual Reports
- QA/QC records

Section 8 References

The following documents are made a part of this SWPPP by reference:

California State Water Resources Control Board, SWRCB (2009). National Pollutant Discharge Elimination System (NPDES) General Permit for Storm Water Discharges Associated with Construction and Land Disturbance Activities. Order No. 2009-0009-DWQ, NPDES NO. CAS000002.

California Stormwater Quality Association, CASQA (2011). California Stormwater Best Management Practices Handbook.

National Oceanic and Atmospheric Administration, NOAA, (2006), National Weather Service, Hydrometeorological Study Center, Precipitation Frequency Data Server (PFDS), Silver Spring, MD. Website: (Accessed 9/18/2010) http://hdsc.nws.noaa.gov/hdsc/pfds/sa/sca_pfds.html

Appendix A Construction General Permit

Appendix B Submitted Permit Registration Documents

“Also see Signed Certification statement on Page iii of document.”

SWPPP Certification by Qualified SWPPP Developer

Qualified SWPPP Developer

Approval and Certification of the Stormwater Pollution Prevention Plan

Project Name: _____

Project Number/ID [if applicable] _____

“This Stormwater Pollution Prevention Plan and Attachments were prepared under my direction to meet the requirements of the California Construction General Permit (SWRCB Orders No. 2009-009-DWQ as amended by Order 2010-0014-DWQ). I certify that I am a Qualified SWPPP Developer in good standing as of the date signed below.”

QSD Signature

Date

Dr. Kit Ng
QSD Name

QSD Certificate Number

Assistant Chief G&HES, California PE #51065
Title and Affiliation

301-228-7652
Telephone Number

Site Map

Figure 2 - 25755-000-C2-0000-00001-00C Site Plan

Rio Mesa Solar Electric Generating Facility Risk Level Determination

The risk of accelerated erosion and sedimentation from wind and water depends on a number of factors, including proximity to receiving water bodies, climate, topography, and soil type. Construction General Permit Order 2009-0009-DWQ requires dischargers to assess the risk level of a site based on both sediment transport and receiving water risk. Risk levels are established by determining two factors: first, the site's sediment risk; and second, receiving water risk during periods of soil exposure (i.e., grading and site stabilization). Both factors are used to determine the combined site-specific Risk Level.

The risk level of the Rio Mesa Solar Electric Generating Facility (RMSEGF) project is determined using of the Risk Determination Worksheet contained in Appendix 1 of the 2009 Construction General Permit Order.

Step 1: Determine Sediment Risk via Option 1 (GIS Map Method - EPA Rainfall Erosivity Calculator & GIS map)

Under Option 1, the Rainfall Erosivity Factor (R) for Rio Mesa site is determined to be 19.14, with the aid of the EPA online Erosivity Index Calculator (accessed at web link <http://cfpub.epa.gov/npdes/stormwater/LEW/lewCalculator.cfm>) as shown in the following page. The start date of earth disturbance is June 30, 2013 based on schedule start of the earthwork activities for the first unit. The end date of March 30, 2015 for final site stabilization is conservatively tied to the start of commercial operation for the third (last) unit. The latitude (33.4595° N) and longitude (114.7833° W) of the existing radio tower on site is used to represent the facility location.

The soil erodibility factor (K) is estimated to be 0.14 and the product of hillslope length (L) and gradient (S), i.e., LS, for the RMSEGF site is estimated to be 0.202 from the GIS maps published by the State Regional Water Quality Control Board as shown in the figures below.

The watershed erosion estimate or soil loss can be determined by multiplying the R factor and the product of K and LS factors (i.e., the RKLS factor), which is found to be 5.41 tons per acre. The site Sediment Risk Factor is therefore determined to be LOW because the estimated soil loss of 5.41 tons per acre is less than 15 tons per acre, as shown in the Sediment Risk Factor worksheet below.



U.S. ENVIRONMENTAL PROTECTION AGENCY

National Pollutant Discharge Elimination System (NPDES)

[Recent Additions](#) | [Contact Us](#) | [Print Version](#) Search NPDES: [GO](#)
[EPA Home](#) > [OW Home](#) > [OWM Home](#) > [NPDES Home](#) >

- Basic Information
- NPDES Topics
- Alphabetical Index
- Glossary
- About NPDES

- eNOI
- Municipal MS4s
- Construction Activities
- Industrial Activities
- Road-Related MS4s
- Menu of BMPs
- Green Infrastructure
- Urban BMP Tool
- Stormwater Home

Rainfall Erosivity Factor Calculator for Small Construction Sites



Facility Information

Facility Name: Rio Mesa SEGF
 Start Date: 06/30/2013
 End Date: 03/30/2015
 Latitude: 33.4595
 Longitude: -114.7833


Erosivity Index Calculator Results


AN EROSIIVITY INDEX VALUE OF **19.14** HAS BEEN DETERMINED FOR THE CONSTRUCTION PERIOD OF **06/30/2013 - 03/30/2015**.

A rainfall erosivity factor of 5.0 or greater has been calculated for your site and period of construction. **You do not qualify for a waiver from NPDES permitting requirements.**

[Start Over](#)

Stormwater Information
Recent Additions
FAQs
Publications
Regulations
Training & Meetings
Links
Contacts






Confidential. ©2012 Bechtel Power Corporation. All rights reserved.

	A	B	C
1	Sediment Risk Factor Worksheet		Entry
2	A) R Factor		
3	Analyses of data indicated that when factors other than rainfall are held constant, soil loss is directly proportional to a rainfall factor composed of total storm kinetic energy (E) times the maximum 30-min intensity (I30) (Wischmeier and Smith, 1958). The numerical value of R is the average annual sum of EI30 for storm events during a rainfall record of at least 22 years. "Isoerodent" maps were developed based on R values calculated for more than 1000 locations in the Western U.S. Refer to the link below to determine the R factor for the project site.		
4	http://cfpub.epa.gov/npdes/stormwater/LEW/lewCalculator.cfm		
5	R Factor Value		19.14
6	B) K Factor (weighted average, by area, for all site soils)		
7	The soil-erodibility factor K represents: (1) susceptibility of soil or surface material to erosion, (2) transportability of the sediment, and (3) the amount and rate of runoff given a particular rainfall input, as measured under a standard condition. Fine-textured soils that are high in clay have low K values (about 0.05 to 0.15) because the particles are resistant to detachment. Coarse-textured soils, such as sandy soils, also have low K values (about 0.05 to 0.2) because of high infiltration resulting in low runoff even though these particles are easily detached. Medium-textured soils, such as a silt loam, have moderate K values (about 0.25 to 0.45) because they are moderately susceptible to particle detachment and they produce runoff at moderate rates. Soils having a high silt content are especially susceptible to erosion and have high K values, which can exceed 0.45 and can be as large as 0.65. Silt-size particles are easily detached and tend to crust, producing high rates and large volumes of runoff. Use Site-specific data must be submitted.		
8	Site-specific K factor guidance		
9	K Factor Value		0.14
10	C) LS Factor (weighted average, by area, for all slopes)		
11	The effect of topography on erosion is accounted for by the LS factor, which combines the effects of a hillslope-length factor, L, and a hillslope-gradient factor, S. Generally speaking, as hillslope length and/or hillslope gradient increase, soil loss increases. As hillslope length increases, total soil loss and soil loss per unit area increase due to the progressive accumulation of runoff in the downslope direction. As the hillslope gradient increases, the velocity and erosivity of runoff increases. Use the LS table located in separate tab of this spreadsheet to determine LS factors. Estimate the weighted LS for the site prior to construction.		
12	LS Table		
13	LS Factor Value		2.02
14			
15	Watershed Erosion Estimate (=R_xK_xLS) in tons/acre		5.41
16	Site Sediment Risk Factor		Low
17	Low Sediment Risk: < 15 tons/acre		
18	Medium Sediment Risk: >=15 and <75 tons/acre		
19	High Sediment Risk: >= 75 tons/acre		
20			

Step 2: Determine Receiving Water Risk using the list of Sediment Sensitivity Watersheds provided

According to the latest list of sediment-impaired watersheds provided in the worksheet, the disturbed areas of the RMSEGF project site as well as the planning watershed where the site is located will not discharge (either directly or indirectly) to a 303(d)-listed waterbody impaired by sediment. In addition, the disturbed area of the RMSEGF project site will not discharge to any waterbody with designated beneficial uses of SPAWN & COLD & MIGRATORY. This finding is consistent with the Receiving Water Risk GIS map published by the State Regional Water Quality Control Board. Consequently, the Receiving Water (RW) Risk Factor is determined as LOW as shown in the table below.

Receiving Water (RW) Risk Factor Worksheet	Entry	Score
A. Watershed Characteristics	yes/no	
A.1. Does the disturbed area discharge (either directly or indirectly) to a 303(d)-listed waterbody impaired by sediment? For help with impaired waterbodies please check the attached worksheet or visit the link below: 2006 Approved Sediment-impaired WBs Worksheet http://www.waterboards.ca.gov/water_issues/programs/tmdl/303d_lists2006_epa.shtml	No	Low
OR		
A.2. Does the disturbed area discharge to a waterbody with designated beneficial uses of SPAWN & COLD & MIGRATORY? http://www.ice.ucdavis.edu/geowbs/asp/wbquse.asp		



Step 3: Determine Combined Risk Level

With the assessment of low risk on both sediment transport and receiving water, the combined risk for the RMSEGF project is determined to be Level 1.

		Combined Risk Level Matrix		
		<u>Sediment Risk</u>		
<u>Receiving Water Risk</u>		Low	Medium	High
	Low	Level 1	Level 2	
High	Level 2		Level 3	

Project Sediment Risk: **Low**
Project RW Risk: **Low**
Project Combined Risk: **Level 1**

Hydraulic Analysis

Technical Memoranda (TM):

- Technical Memorandum by VTN, dated August 31, 2011, Subject “Rio Mesa Solar – Final Post Construction Hydrologic & Hydraulic Analysis”

This TM evaluates the hydrologic condition of the post-construction project condition and determines the difference in runoff volume and peak flow between the existing condition and the post-construction condition. In summary the existing condition hydrologic analysis has been modified in the following manner to model the post-construction condition: the curve numbers have been adjusted to account (i) for the proposed graded and paved roads within the site and around the perimeter (ii) for the proposed buildings/structures and power block areas within the site and (iii) for the proposed mirrors within the site. Based upon the runoff volume calculated in the post-construction condition (100-yr storm event), the difference in post-construction runoff volume and existing condition runoff volume is less than 2 percent (increase). All other storm events have smaller percent increases. Based on the minor increase in runoff, the development of this site should not have a negative impact on any downstream properties.

- Technical Memorandum by VTN, dated July 6, 2011, Subject “Rio Mesa Solar – Overall Existing Condition Hydrologic & Hydraulic Analysis”

The objective of this TM is to provide a description of the existing condition flow patterns and storm water runoff for the proposed solar field site.

- Technical Memorandum by VTN, dated October 4, 2011, Subject “Rio Mesa Solar – Final Erosion, Scour, and Sediment Transport Analysis”

This TM describes the methodology and calculations utilized to evaluate sediment transport and to estimate the potential scour at the heliostats. A comparison is made between the existing and developed conditions for the sediment load. For the 100-year storm and the existing condition, the sediment load is 54.72 ac-ft. For the developed condition, the sediment load increases to 55.89 ac-ft. These results represent an increase of about 2% for the sediment load.

Water Pollution Control Drawings (WPCDs)

- Figure 1 - 25755-000-C2-0000-00002-00A Vicinity Map
 Figure 2 - 25755-000-C2-0000-00001-00C Site Plan
 Figure 3 - 25670-000-C2-0010-00001-00A Rio Mesa Unit 1 Fencing Plan
 Figure 4 - 25755-001-C2-0010-00001-00A Unit 1 Construction Facilities Layout Arrangement Plan
 Figure 5 - 25755-002-C2-0010-00001-00A Unit 2 Construction Facilities Layout Arrangement Plan
 Figure 6 - 25755-009-C2-0010-00001-00A Common Area Construction Facilities Layout Arrangement Plan
 Figure 7 - 25670-000-G27-GZC-00005-001 Topographic Map Exhibit
 Figure 8 - 25670-000-CG-0090-00001-00A Grading & Surfacing Details For Ephemeral Wash Crossings
 Figure 9 - 25670-001-CG-0010-00001-00A Unit 1 Rough Grading and Drainage Plan
 Figure 10 - 25670-002-CG-0010-00001-00A Unit 2 Rough Grading and Drainage Plan
 Figure 11 - 25755-009-CG-0010-00001-00A Common Area Rough Grading Plan
 Figure 12 - 25670-001-CE-0010-00001-00A Unit 1 Erosion & Sediment Control Plan
 Figure 13 - 25670-002-CE-0010-00001-00A Unit 2 Erosion & Sediment Control Plan
 Figure 14 - 25670-009-CE-0000-00001-00A Common Area Erosion & Sediment Control Plan
 Figure 15 - 25670-000-C0-0090-00001-00A Site Work Sheet 1 – Notes, Legend & Details
 Figure 16 - 25670-000-C0-0090-00002-00A Site Work Sheet 2 – Erosion & Sediment Control Sections & Details
 Figure 17 - 25670-000-C0-0090-00003-00A Site Work Sheet 3 – Typical Fencing Sections & Details
 Figure 18 - 25670-000-C0-0090-00004-00A Site Work Sheet 4 – Typical Grading & Surfacing Details
 Figure 19 - 25670-000-C0-0090-00005-00A Site Work Sheet 5 – Typical Grading & Surfacing Details
 Figure 20 - 25670-000-C0-0090-00006-00A Site Work Sheet 6 – Typical Fencing Sections & Details
 Figure 21 - 25755-009-C2-0090-00025-00A 24' Main Access Road Bradshaw Trail Entrance Sta 0+00 to Sta 41+00
 Figure 22 - 25755-009-C2-0090-00026-00A 24' Main Access Road Bradshaw Trail Entrance Sta 41+00 to Sta 64+00
 Figure 23 - 25755-009-C2-0090-00027-00A 24' Main Access Road Bradshaw Trail Entrance Sta 64+00 to Sta 106+00
 Figure 24 - 25755-009-C2-0090-00028-00A 24' Main Access Road Bradshaw Trail Entrance Sta 106+00 to Sta 130+00
 Figure 25 - 25755-009-C2-0090-00029-00B 24' Main Access Road Bradshaw Trail Entrance Sta 130+00 to Sta 153+06.72
 Figure 26 - 25755-009-C2-0090-00010-00A Secondary Access Road 34th Ave. Entrance Sta 0+00 to Sta 23+00
 Figure 27 - 25755-009-C2-0090-00011-00A Secondary Access Road 34th Ave. Entrance Sta 23+00 to Sta 47+00
 Figure 28 - 25755-009-C2-0090-00012-00A Secondary Access Road 34th Ave. Entrance Sta 47+00 to Sta 70+00
 Figure 29 - 25755-009-C2-0090-00013-00A Secondary Access Road 34th Ave. Entrance Sta 70+00 to Sta 90+00
 Figure 30 - 25755-009-C2-0090-00014-00A Secondary Access Road 34th Ave. Entrance Sta 90+00 to Sta 114+00
 Figure 31 - 25755-009-C2-0090-00015-00A Secondary Access Road 34th Ave. Entrance Sta 114+00 to Sta 137+60.20
 Figure 32 - 25670-001-CS-0010-00001-00A Unit 1 Paving Plan
 Figure 33 - 25670-002-CS-0010-00001-00A Unit 2 Paving Plan

Appendix C SWPPP Amendment Verifications

This SWPPP shall be amended:

- Whenever there is a change in construction or operations which may affect the discharge of pollutants to surface waters, groundwater(s), or a municipal separate storm sewer system (MS4); or
- If any condition of the Permit is violated or the general objective of reducing or eliminating pollutants in stormwater discharges has not been achieved. If the RWQCB determines that a Permit violation has occurred, the SWPPP shall be amended and implemented within 14-calendar days after notification by the RWQCB;
- Annually, prior to the defined rainy season; and
- When deemed necessary by the Owner (i.e., Rio Mesa Partners I and II, LLC) and/or Contractor Developer (Bechtel Power Corporation).

The following items will be included in each amendment:

- Who requested the amendment?
- The location of proposed change.
- The reason for change.
- The original BMP proposed, if any.
- The new BMP proposed.

The amendments for this SWPPP, along with the QSD Certification, can be found in the following pages. Amendments are listed in the following Amendment Log

SWPPP Amendment No. _____

Approval and Certification of the Stormwater Pollution Prevention Plan

Project Name: _____

Project Number/ID [if applicable] _____

**Qualified SWPPP Developer's Certification of the
Stormwater Pollution Prevention Plan Amendment**

"This Stormwater Pollution Prevention Plan and Attachments were prepared under my direction to meet the requirements of the California Construction General Permit (SWRCB Orders No. 2009-009-DWQ as amended by Order 2010-0014-DWQ). I certify that I am a Qualified SWPPP Developer in good standing as of the date signed below."

QSD Signature

Date

Dr. Kit Ng

QSD Name

QSD Certificate Number

Assistant Chief G&HES, California PE #51065

Title and Affiliation

301-228-7652

Telephone Number

Address

Email

Amendment Log

Project Name:

Project Number/ID
[if applicable]

Amendment No.	Date	Brief Description of Amendment (section and page number references)	Prepared and approved by:

Appendix D Submitted Changes to PRDS

Log of Updated PRDs

The General Permit allows for the reduction or increase of the total acreage covered under the General Permit when a portion of the project is complete and/or conditions for termination of coverage have been met; when ownership of a portion of the project is purchased by a different entity; or when new acreage is added to the project.

Modified PRDs shall be filed electronically within 30 days of a reduction or increase in total disturbed area if a change in permit covered acreage is to be sought. The SWPPP shall be modified appropriately, with revisions and amendments recorded in Appendix C. Updated PRDs submitted electronically via SMARTS can be found in this Appendix.

This appendix includes all of the following updated PRDs (check all that apply):

- Revised Notice of Intent (NOI);
- Revised Site Map;
- Revised Risk Assessment;
- New landowner's information (name, address, phone number, email address); and
- New signed certification statement.

Legally Responsible Person

Signature of [Authorized Representative of] Legally Responsible Person or Approved Signatory

Date

Name of [Authorized Representative of] Legally Responsible Person or Approved Signatory

Telephone

Appendix E Construction Schedule

Construction of RMSEGF from site preparation and grading to substantial completion is expected to take place from the third quarter of 2010 to the first quarter of 2016, a total of 33 months approximately.

Major milestones are listed in Table E-1. Table E-2 lists the anticipated project schedule during the initial stages of Phase 1 work. Additional detailed project schedule for later phases of the project will be provided as necessary.

TABLE E-1 Project Schedule Major Milestones

Activity	Date
Mobilization	7/15/2013
Installation of initial sediment & erosion control measures	7/15/2013
Rio Mesa 1 Substantial Completion	12/31/2015
Rio Mesa 2 Commercial Operation	3/31/2016

TABLE E-2 Anticipated Initial Phase Project Schedule

Construction Activities	Schedule
Surveying (Stake Marking/Monuments)	TBD
Mobilization and Start of Field Works	TBD
Removal of Sensitive Plants at Project Boundary (if applicable)	TBD
Installation of Silt Fencing	TBD
Clearing and Grubbing	TBD
Perimeter Fence (Tortoise/Combo) Installation	TBD
Established Plant Access Road	TBD
Cut and Fill – Rough Grading Common Area including Flood Diversion Control	TBD
Installation of Water Wells	TBD
Establish Site Office Complex	TBD
Installation of Foundations/Underground Utilities – Common Area	TBD
Cut and Fill – Rough Grading Power Block and Flood Diversion Control	TBD
Establish Permanent Flood Diversion Berms and Channels	TBD
Develop Dirt Roads in Solar Field	TBD
Installation of Foundations/Underground Utilities – Power Block	TBD
Installation of Solar Field Pylons	TBD
Final Grading – Power Block and Common	TBD

Confidential. ©2012 Bechtel Power Corporation. All rights reserved.

Construction Activities	Schedule
Area	
Rio Mesa 1 Performance Testing	TBD
Demobilization – Rio Mesa 1	TBD

Construction will generally be scheduled to occur between 5:00 a.m. and 7:00 p.m. Additional hours may be necessary to make up schedule deficiencies, or to complete critical construction activities (e.g., pouring concrete at night during hot weather, working around time-critical shutdowns and constraints). During some construction periods and during the startup phase of the project, some activities may continue 24 hours per day, 7 days per week.

The following sections describe the major construction work processes.

Mobilization

The selected Contractor will mobilize and develop temporary construction facilities and laydown areas adjacent to the power block and the common area. Before starting the clearing and grading, the sediment and erosion control measures will be placed on site. Clearing and grubbing will start in the power block area.

Heliostat Erection

Solar field erection works will require at least two pre-assembly sheds for assembling heliostat structures. Approximately 85,000 to 90,000 heliostats will need to be installed in each Rio Mesa unit. Fabrication buildings will be used to assemble heliostats during the construction phases. Once construction of Rio Mesa 2 is completed, the buildings will be removed and the area restored.

Power Block and Towers

Concrete, mechanical and electrical works of the power block will be performed after the immediate area is brought to its designated grade elevations.

The Common Area, located on the east boundary of the project site at Rio Mesa 2, will be used for the fabrication sheds and construction parking. It can be used for construction laydown, if necessary. However, temporary laydown of materials at each site will generally occur in the vicinity of active construction work.

Appendix F Construction Activities, Materials Used, and Associated Pollutants

General Work Activity/ Products With Potential Stormwater Pollutants	Specific Work Activity/Products With Potential Stormwater Pollutants	Pollutant Categories
Clear and grub operations		Vehicle fluids, including oil, grease, petroleum, and coolants BMP materials
Grading operations		Vehicle fluids, including oil, grease, petroleum, and coolants BMP materials
Paving operations		Asphaltic emulsions associated with asphalt-concrete paving operations
Boring operations		Vehicle fluids, including oil, grease, petroleum, and coolants
Power Block Systems		Joint and curing compounds Paints Solvents, thinners, acids Treated lumber (materials and waste)
Delivery/transportation operations		Vehicle fluids, including oil, grease, petroleum, and coolants
Utility excavation operations		Vehicle fluids, including oil, grease, petroleum, and coolants BMP materials

General Work Activity/ Products With Potential Stormwater Pollutants	Specific Work Activity/Products With Potential Stormwater Pollutants	Pollutant Categories
Foundation/structure construction operations		Cement materials associated with portland cement concrete (PCC) Concrete curing compounds Base and sub base material
Vehicle and equipment cleaning, fueling, and maintenance		Vehicle fluids, including oil, grease, petroleum, and coolants

Appendix G CASQA BMP Handbook Fact Sheets

Attached are the BMP Fact Sheets from the California Stormwater BMP Handbook, Construction, for those BMPs selected for use on the Rio Mesa Solar Electric Generating Facility Project.

Document Number	California Stormwater Best Management Practice Handbook
TBD	NS-1 Water Conservation Practices
TBD	NS-2 Dewatering Operations
TBD	NS-3 Paving and Grinding Operations
TBD	NS-8 Vehicle and Equipment Cleaning
TBD	NS-9 Vehicle and Equipment Fueling
TBD	NS-10 Vehicle and Equipment Maintenance
TBD	NS-12 Concrete Curing
TBD	EC-1 Scheduling
TBD	EC-2 Preservation and Existing Vegetation
TBD	EC-7 Geotextiles and Mats
TBD	EC-9 Earth Dikes and Drainage Swales
TBD	EC-10 Velocity and Dissipation Devices
TBD	SE-1 Silt Fence
TBD	SE-4 Check Dams
TBD	SE-5 Fiber Rolls
TBD	SE-7 Street Sweeping and Vacuuming
TBD	TC-1 Stabilized Construction Entrance/Exit
TBD	TC-2 Stabilized Construction Roadway
TBD	TC-3 Entrance/Outlet Tire Wash
TBD	WE- 1 Wind Erosion Control
TBD	WM-1 Material Delivery and Storage
TBD	WM-2 Material Use
TBD	WM-3 Stockpile Management
TBD	WM-4 Spill Prevention and Control
TBD	WM-5 Solid Waste Management
TBD	WM-6 Hazardous Waste Management
TBD	WM-7 Contaminated Soil Management

Document Number	California Stormwater Best Management Practice Handbook
TBD	WM-8 Concrete Waste Management
TBD	WM-9 Sanitary/Septic Waste Management
TBD	WM-10 Liquid Waste Management

Appendix H Construction Site Inspection Report Form

GENERAL INFORMATION			
Project Name	Rio Mesa Solar Electric Generating Facility Project		
Project Location	NA / Riverside County, Blythe, CA		
Contractor	Bechtel Power Corporation		
Inspector's Name			
Inspector's Title			
Signature			
Date of Inspection			
Inspection Type (Check Applicable)	<input type="checkbox"/> Prior to forecast rain	<input type="checkbox"/> After a rain event	
	<input type="checkbox"/> 24-hr intervals during extended rain	<input type="checkbox"/> Other _____	
Season (Check Applicable)	<input type="checkbox"/> Rainy	<input type="checkbox"/> Non-Rainy	
Storm Data	Storm Start Date & Time:		Storm Duration (hrs):
	Time elapsed since last storm (Circle Applicable Units)	Min. Hr. Days	Approximate Rainfall Amount (inches)

PROJECT AREA SUMMARY AND DISTURBED SOIL AREA (DSA) SIZE	
Total Project Area	_____ Acres
Field Estimate of Active DSAs	_____ Acres
Field Estimate of Non-Active DSAs	_____ Acres

INSPECTION OF BMPs				
BMP	Yes	No	N/A	Corrective Action
Preservation of Existing Vegetation				
Is temporary fencing provided to preserve vegetation in areas where no construction activity is planned?				

Confidential. ©2012 Bechtel Power Corporation. All rights reserved.

INSPECTION OF BMPs				
Location:				
Erosion Control				
Does the applied temporary erosion control provide 100% coverage for the affected areas?				
Are any non-vegetated areas that may require temporary erosion control?				
Is the area where erosion controls are used required free from visible erosion?				
Location:				
Temporary Linear Sediment Barriers (Silt Fence, Fiber Rolls, Sandbag Barriers, etc.)				
Are temporary linear sediment barriers properly installed, functional and maintained?				
Are temporary linear sediment barriers free of accumulated litter?				
Is the built-up sediment less than 1/3 the height of the barrier?				
Are cross barriers installed where necessary and properly spaced?				
Location:				
Storm Drain Inlet Protection				
Are storm drain inlets internal to the project properly protected?				
Are storm drain inlet protection devices in working order and being properly maintained?				
Location:				
Sediment Basins				

INSPECTION OF BMPs			
Are basins designed in accordance with the requirements of the General Permit?			
Are basins maintained to provide the required retention/detention?			
Are basin controls (inlets, outlets, diversions, weirs, spillways, and racks) in working order?			
Location:			
Stockpiles			
Are all locations of temporary stockpiles, including soil, hazardous waste, and construction materials in approved areas?			
Are stockpiles protected from run-on, run-off from adjacent areas and from winds?			
Are stockpiles located at least 15 m from concentrated flows, downstream drainage courses and storm drain inlets?			
Are required covers and/or perimeter controls in place?			
Location:			
Concentrated Flows			
Are concentrated flow paths free of visible erosion?			
Location:			
Tracking Control			
Is the entrance stabilized to prevent tracking			
Is the stabilized entrance inspected daily to ensure that it is working properly			
Are points of ingress/egress to public/private roads inspected and swept and vacuumed as needed?			
Are all paved areas free of visible sediment tracking or other particulate matter?			
Location:			

INSPECTION OF BMPs			
Wind Erosion Control			
Is dust control implemented?			
Location:			
Dewatering Operations			
Are all one-time dewatering operations covered by the General Permit inspected before and as they occur and BMPs implemented as necessary during discharge?			
Is ground water dewatering handled in conformance with the dewatering permit issued by the RWQCB?			
Is required treatment provided for dewatering effluent?			
Location:			
Vehicle & Equipment Fueling, Cleaning, and Maintenance			
Are vehicle and equipment fueling, cleaning and maintenance areas reasonably clean and free of spills, leaks, or any other deleterious material?			
Are vehicle and equipment fueling, cleaning and maintenance activities performed on an impermeable surface in dedicated areas?			
If no, are drip pans used?			
Are dedicated fueling, cleaning, and maintenance areas located at least 15 m away from downstream drainage facilities and watercourses and protected from run-on and runoff?			
Is wash water contained for infiltration/ evaporation and disposed of appropriately?			
Is on-site cleaning limited to washing with water (no soap, soaps substitutes, solvents, or steam)?			
On each day of use, are vehicles and equipment inspected for leaks and if necessary, repaired?			
Location:			
Waste Management & Materials Pollution Control			
Are material storage areas and washout areas protected from run-on and runoff, and located at least 15 m from concentrated flows and downstream drainage facilities?			

INSPECTION OF BMPs			
Are all material handling and storage areas clean; organized; free of spills, leaks, or any other deleterious material; and stocked with appropriate clean-up supplies?			
Are liquid materials, hazardous materials, and hazardous wastes stored in temporary containment facilities?			
Are bagged and boxed materials stored on pallets?			
Are hazardous materials and wastes stored in appropriate, labeled containers?			
Are proper storage, clean-up, and spill-reporting procedures for hazardous materials and wastes posted in open, conspicuous and accessible locations adjacent to storage areas?			
Are temporary containment facilities free of spills and rainwater?			
Are temporary containment facilities and bagged/boxed materials covered?			
Are temporary concrete washout facilities designated and being used?			
Are temporary concrete washout facilities functional for receiving and containing concrete waste and are concrete residues prevented from entering the drainage system?			
Do temporary concrete washout facilities provide sufficient volume and freeboard for planned concrete operations?			
Are concrete wastes, including residues from cutting and grinding, contained and disposed of off-site or in concrete washout facilities?			
Are spills from mobile equipment fueling and maintenance properly contained and cleaned up?			
Is the site free of litter?			
Are trash receptacles provided in the yard, field trailer areas, and at locations where workers congregate for lunch and break periods?			
Is litter from work areas collected and placed in watertight dumpsters?			
Are waste management receptacles free of leaks?			
Are the contents of waste management receptacles properly protected from contact with storm water or from being dislodged by winds?			
Are waste management receptacles filled at or beyond capacity?			
Location:			
Temporary Water Body Crossing or Encroachment			
Are temporary water body crossings and encroachments constructed appropriately?			
Does the project conform to the requirements of the 404 permit and/or 1601 agreement?			
Location:			

INSPECTION OF BMPs			
Location:			
Location:			
Location:			
Illicit Connection/ Discharge			
Is there any evidence of illicit discharges or illegal dumping on the project site?			
If yes, has the Owner/Operator been notified?			
Location:			
Discharge Points			
Are discharge points and discharge flows free from visible pollutants?			
Are discharge points free of any significant sediment transport?			
Location:			
SWPPP Update			
Do the SWPPP and Project Schedule adequately reflect the current site conditions and contractor operations?			
Are all BMPs shown on the water pollution control drawings installed in the proper location(s) and according to the details in the SWPPP?			
Location:			
General			
Are there any other potential concerns at the site?			
Location:			
Storm Water Monitoring			

INSPECTION OF BMPs			
Does storm water discharge directly to a water body listed in the General Permit as impaired for sediment/sedimentation or turbidity?			
If yes, were samples for sediment/sedimentation or turbidity collected pursuant to the sampling and analysis plan in the SWPPP?			
Did the sampling results indicate that the discharges are causing or contributing to further impairment?			
If yes, were the erosion/sediment control BMPs improved or maintained to reduce the discharge of sediment to the water body?			
Were there any BMPs not properly implemented or breaches, malfunctions, leakages or spills observed which could result in the discharge of pollutants to surface waters that would not be visually detectable in storm water?			
If yes, were samples for non-visually detectable pollutants collected pursuant to the sampling and analysis plan during rain events?			
If sampling indicated pollution of the storm water, were the leaks, breaches, spills, etc. cleaned up and the contaminated soil properly disposed of?			
Were the BMPs maintained or replaced?			
Were soil amendments (e.g., gypsum, lime) used on the project?			
If yes, were samples for non-visually detectable pollutants collected pursuant to the sampling and analysis plan in the SWPPP?			
If sampling indicated pollution of the storm water by the use of the soil amendments, is there a contingency plan for retention onsite of the polluted storm water?			
Did storm water contact stored materials or waste and run off the construction site? (Materials not in watertight containers, etc.)			
If yes, were samples for non-visually detectable pollutants collected pursuant to the sampling and analysis plan in the SWPPP?			

Appendix I Training Reporting Form

Storm Water Management Training Log

Project Name: Rio Mesa Solar Electric Generating Facility Project

Project Number/Location: NA / Riverside County, Blythe, CA

Storm Water Management Topic: (check as appropriate)

- Erosion Control
- Wind Erosion Control
- Non-storm water management
- Storm Water Sampling
- Sediment Control
- Tracking Control
- Waste Management and Materials Pollution Control

Specific Training Objective: _____

Location: _____ Date: _____

Instructor: _____ Telephone: _____

Course Length (hours): _____

Attendee Roster (attach additional forms if necessary)

Name	Company	Phone

Appendix J Responsible Parties

List of Responsible Individuals

Name/Company	Responsibility	Phone Number	Address	Date of Training	Date of Recorded Entry
TBD	Site Manager	TBD	5275 Westview Drive Frederick, MD 21703	Pending	
Dr. Kit Ng	Qualified SWPPP Developer (QSD)	301-228-7652	5275 Westview Drive Frederick, MD 21703	Professional Engineer (Civil No. 51065 - California)	
TBD	Qualified SWPPP Practitioner (QSP)	TBD	TBD	TBD	
TBD	Project Field Engineer	TBD	5275 Westview Drive Frederick, MD 21703	Pending	
Peter Carr/Bechtel	Project Environmental Lead	301-349-2040 240-344-0897	5275 Westview Drive Frederick, MD 21703	Pending	

Training Certificates & Verification of Training

See attached.

Appendix L Construction Site Monitoring Program

The specific monitoring required for RMSEGF Project can be defined by its status as Risk Level 1 site and by its lack of sediment basins. The California Handbook (2011) Tables D-2 for Risk Level 1 indicates that the following applicable monitoring requirements.

Table L-1 Monitoring Requirements

	Type of Monitoring	When
Sampling & Analysis	Non-visible pollutants: spill/BMP failure based on pollutant source assessment	Within first two hours of discharge from site. Collect samples of runoff affected by the spilled or released material(s) and runoff that is unaffected by the spilled or released material(s).
Visual Inspections	Non-stormwater inspection	Quarterly for each drainage area.
	Qualifying rain event: Pre-rain inspection	All drainage areas, BMPs, and stormwater containments within two business days of each qualifying rain event.
	Qualifying rain event: Post-rain inspection	All discharge locations within two business days after each qualifying rain event. Visually observe discharge of contained stormwater when discharged.
	During rain inspection BMP	See BMP inspection below. Weekly and every 24 hours during extended storm events.

Monitoring Locations

Monitoring and sampling locations will be based on proximity to planned non-visible pollutant storage, occurrence, or use; accessibility for sampling; personnel safety; and other factors in accordance with the applicable requirements in the General Permit.

- Sampling locations have been identified for the collection of runoff samples from material storage areas with spill potential.
- Power block drainage outlets – downstream of the oil water separators
- A location has been identified for the collection of an uncontaminated sample of runoff as a background sample for comparison with the samples being analyzed for non-visible pollutants. This location was selected such that the sample will not have come in contact with operational or storage areas associated with the materials, wastes, and activities identified or disturbed soils areas.

If an operational activity or stormwater inspection conducted 48 hours prior to or during a rain event identifies the presence of a material storage, waste storage, or operations area with spills or the potential for the discharge of non-visible pollutants to surface waters that was an unplanned location and has not been identified on the WPCDs in Appendix B, sampling locations will be selected using the same rationale as that used to identify planned locations.

Safety

The primary safety concerns are with related to lightning from the thunderstorms (a primary source of rainfall) and from the potentially significant storm water flowing through existing ephemeral drainage pathways during rain events. Stormwater runoff at the site is predominantly sheet flow from west to east, eventually discharging into Pal Verde Mesa region. With exception of the immediate areas near the power blocks, substation, and the common administrative area, the general pre-development drainage and flood flow patterns will be maintained – much of this flow follows ephemeral washes. Water levels can rise quickly in these step-sided washes, presenting risks to sampling activities conducted in these areas during storm events.

Visual Monitoring

Risk Level 1 sites are required to conduct visual monitoring (inspections). Visual monitoring includes inspections of BMPs, inspections before and after qualifying rain events, and inspection for non-stormwater discharges. Visual inspections are required for the duration of the project with the goal of confirming that appropriately selected BMPs have been implemented, are being maintained, and are effective in preventing potential pollutants from coming in contact with stormwater.

BMP Inspections

The General Permit requires that BMPs be inspected weekly and once each 24-hour period during extended storm events. The purpose of these inspections is to identify BMPs that:

- Need maintenance to operate effectively;
- Failed; or
- Could fail to operate as intended.

If deficiencies are identified during BMP inspections, repairs or design changes to BMPs will be initiated within 72 hours of identification and completed as soon as possible.

All BMP inspections will be documented on an inspection checklist. The checklist includes:

- Inspection date and date the inspection report was written;
- Weather information, including presence or absence of precipitation, estimate of the beginning of qualifying storm event, duration of event, time elapsed since last storm, and approximate amount of rainfall in inches;
- Site information, including stage of construction, activities completed, and approximate area of the site exposed;
- A description of the BMPs evaluated and any deficiencies noted;
- If the construction site is safely accessible during inclement weather, list the observations of all BMPs: erosion controls, sediment controls, chemical and waste controls, and non-stormwater controls. Otherwise, list the results of visual inspections at all relevant outfalls, discharge points, downstream locations, and identify any projected maintenance activities;
- Report the presence of noticeable odors or any visible sheen on the surface of any dischargers;

- Any corrective actions required, including any necessary changes to the SWPPP and the associated implementation dates;
- Photographs taken during the inspection, if any; and
- Inspector's name, title, and signature.

Qualifying Rain Event Inspections

The construction site be inspected within two days prior to a predicted qualifying rain event (50% probability National Weather Service forecast) is and within two days after a qualifying rain event (1/2 inch or more of precipitation within a ≥ 48 hour period between events). These inspections will be performed during normal business hours of the construction site.

The pre-rain event inspection addresses:

- All stormwater drainage areas to identify any spills, leaks, or uncontrolled pollutant sources;
- All BMPs to identify whether they have been properly implemented per the SWPPP;
- Stormwater storage and containment areas to detect leaks and ensure maintenance of adequate freeboard; and
- The presence or absence of floating and suspended materials, a sheen on the surface, discolorations, turbidity, odors, and source(s) of any observed pollutants within stored stormwater.

The post-rain event inspection addresses:

- All stormwater discharge locations;
- The discharge of stored or contained stormwater that is derived from and discharged subsequent to a qualifying rain event; and
- All BMPs to determine if they were adequately designed, implemented, and effective.

Inspection records will document:

- Personnel performing the observations;
- Observation dates (time and date);
- Weather conditions (including the rain gauge reading for the qualifying rain event);
- Locations observed; and
- Corrective actions taken in response to observations.

The Visual Inspection Field Log Sheet is included in Attachment 1.

Non-Stormwater Inspections

The Rio Mesa site will be inspected quarterly for the presence of non-stormwater discharges. These inspections focus on identifying unauthorized non-stormwater discharges and observing authorized non-stormwater discharges.

The quarterly inspections will address the each drainage area of the project and document:

- Presence or indications of unauthorized and authorized non-stormwater discharges and their sources;
- Pollutant characteristics of the non-stormwater discharge (floating and suspended material, sheen, discoloration, turbidity, odor, etc);
- Personnel performing the observations;
- Dates and approximate time each drainage area and non-stormwater discharge was observed; and
- Response taken to observations.

The Visual Inspection Field Log Sheet is included in Attachment 1.

Water Quality Sampling and Analysis

The sampling and analysis activities described herein are designed to determine whether the Rio Mesa BMPs are effective in controlling potential construction site pollutants. The following sections addresses the potential pollutant sources, the Risk Level 1 sampling strategy and constituents, sampling locations and handling and the associated analytical methods and laboratories.

Pollutant Sources

Per the General Permit, the Risk Level 1 sampling is limited to non-stormwater related pollutant sources. No particle size analysis will be conducted, as the site will not be employing sediment basins.

The following construction materials, wastes, or activities are potential sources of non-visible pollutants to stormwater discharges from the RMSEGF construction process.

- Vehicle batteries
- Concrete pours and curing
- Sealants
- Adhesives
- Cleaning products
- Solvents; Thinners
- Fertilizers; Herbicides
- Dust palliatives
- Soil binders
- Painting products
- Line flushing products
- Masonry products

Sampling Strategy Risk Level 1

Risk Level 1 projects like RMSEGF collect water samples for non-visible pollutants if there is (1) a breach, leakage, malfunction, or spill is observed; and (2) the leak or spill has not been cleaned up prior to the rain event; and (3) there is the potential for discharge of non-visible pollutants to surface waters or drainage system.

In conformance with the minimum of 48 hours of dry weather will be used to distinguish between separate rain events.

Collection of discharge samples for non-visible pollutant monitoring will be triggered when any of the following conditions are observed during inspections conducted before or during rain events:

- Materials or wastes containing potential non-visible pollutants are not stored under watertight conditions. Watertight conditions are defined as (1) storage in a watertight container, (2) storage under a watertight roof or within a building, or (3) storage protected by temporary cover and containment that prevents stormwater contact and runoff from the storage area.
- Materials or wastes containing potential non-visible pollutants are stored under watertight conditions, but (1) a breach, malfunction, leakage, or spill is observed, (2) the leak or spill is not cleaned up prior to the rain event, and (3) there is the potential for discharge of non-visible pollutants to surface waters or a storm sewer system.
- An operational activity with the potential to contribute non-visible pollutants (1) was occurring during or within 24 hours prior to the rain event, (2) applicable BMPs were observed to be breached, malfunction, or be improperly implemented, and (3) there is the potential for discharge of non-visible pollutants to surface waters.
- Soil amendments that have the potential to change the chemical properties, engineering properties, or erosion resistance of the soil have been applied, and there is the potential for discharge of non-visible pollutants to surface waters.

Sampling Locations

Sampling locations are based on proximity to planned non-visible pollutant storage, occurrence, or use; accessibility for sampling; personnel safety; and other factors in accordance with the applicable requirements in the General Permit.

- Sampling locations have been identified for the collection of runoff samples from material storage areas with spill potential.
- A location has been identified for the collection of an uncontaminated sample of runoff as a background sample for comparison with the samples being analyzed for non-visible pollutants. This location was selected such that the sample will not have come in contact with storage areas associated with the materials, wastes, and the activities identified or from disturbed soils areas.

If a construction activity or stormwater inspection conducted within two days prior to or during a qualifying rain event identifies the presence of a material storage, waste storage, or operations area with spills or the potential for the discharge of non-visible pollutants to surface waters that was an unplanned location and has not been identified on the associated Water Pollution Control Drawings, sampling locations will be selected using the same rationale as that used to identify planned locations.

Monitoring Preparation

Samples on the project site will be collected by the following sampling personnel:

Name/Telephone Number: TBD/TBD

Prior to the rainy season, sampling personnel and alternates will review the Construction Site Monitoring Plan.

An adequate stock of monitoring supplies and equipment for monitoring non-visible pollutants will be available on the project site prior to a sampling event. Monitoring supplies and equipment will be stored in a cool-temperature environment that will not contact rain or direct sunlight. Sampling personnel will be available to collect samples in accordance with the sampling schedule.

Supplies maintained at the project site will include surgical gloves, sample collection equipment, coolers, appropriate number and volume of sample bottles, identification labels, re-sealable storage bags, paper towels, personal rain gear, ice, Sampling Activity Log forms, and Chain of Custody (COC) forms. Field-testing instruments for analyzing samples in the field by sampling personnel will be obtained and maintained.

Safety practices for sample collection will be in accordance with the ES& H Execution Plan.

The SWPPM will contact sampling personnel 24 hours prior to a predicted rain event and if one of the triggering conditions is identified during an inspection before, during, or after a storm event. This will ensure that adequate sample collection personnel, supplies, and field test equipment for monitoring non-visible pollutants are available and mobilized to collect samples on the project site in accordance with the sampling schedule.

Analytical Constituents

Identification of Non-Visible Pollutants

Table L-2 lists specific sources and types of potential non-visible pollutants anticipated to be on the project site and the applicable water quality indicator constituent(s) for that pollutant.

TABLE L-2 Potential Non-Visible Pollutants and Water Quality Indicator Constituents

Pollutant Source	Pollutant	Water Quality Indicator Constituent
Acids and bases	pH	pH
Treated lumber	Copper, Total Chromium, Arsenic	Copper, Total Chromium, Arsenic
Concrete curing compounds	pH (Alkalinity)	pH
Lead-acid batteries	Lead, sulfates, or pH	Lead, sulfates, or pH
Cleaners	Acid, Phosphates	pH
Painting Products	Paint Strippers, Solvents, Thinners	COD

Sample Collection and Handling

Sample Collection Procedures

Samples of discharge will be collected at the designated sampling locations for observed breaches, malfunctions, leakages, spills, operational areas, soil amendment application areas, and/or historical site usage areas that triggered the sampling event.

Grab samples will be collected and preserved in accordance with the methods identified in Table L-3. Only personnel trained in proper water quality sampling will collect samples.

TABLE L-3 Sample Collection, Preservation and Analysis for Monitoring Non-Visible Pollutants

Constituent	Analytical Method	Minimum Sample	Sample Bottle	Sample Preservation	Reporting Limit	Maximum Holding Time
COD	EPA 410.4	1 × 250 mL	Glass-amber	Store at 4° C, H ₂ SO ₄ to pH<2	5 mg/L	28 days
pH	EPA 150.1	1 × 100 mL	Polypropylene	None	Unit less	Immediate
Alkalinity	SM 2320B	1 × 250 mL	Polypropylene	Store at 4° C	1 mg/L	14 days
Metals (Cu, As, Pb)	EPA 6010B/7470A	1 × 250 mL <2	Polypropylene	Store at 4° C, HNO ₃ to pH	0.1 mg/L	6 months
Metals (chromium VI)	EPA 7199	1 × 500 mL	Polypropylene	Store at 4° C	1 □ μg/L	24 hours

Notes:

C = degree(s) Celsius μg/L = microgram(s) per Liter EPA = Environmental Protection Agency H ₂ SO ₄ = hydrogen sulfide HNO ₃ = nitric acid L = liter SM = Standard Method	mg/L = milligrams per liter mL = milliliter(s)
---	---

Samples will be collected by placing a separate lab-provided sample container directly into a stream of water down gradient and close to the potential non-visible pollutant discharge location. This separate lab-provided sample container will be used to collect water, which will be transferred to sample bottles for laboratory analysis. The up gradient and uncontaminated background samples will be collected prior to collecting the down gradient sample to minimize cross-contamination. Sampling personnel will collect the water up gradient

of where they are standing. Once the separate lab-provided sample container is filled, the water sample will be poured directly into sample bottles provided by the laboratory for the analyte(s) being monitored.

To maintain sample integrity and prevent cross-contamination, sampling collection personnel will:

- Wear a clean pair of surgical gloves prior to the collection and handling of each sample at each location.
- Prevent the inside of the sample bottle from contacting any material other than the water sample.
- Discard sample bottles or sample lids that have been dropped onto the ground prior to sample collection.
- Prevent the cooler lid from remaining open for an extended period of time once samples are placed inside.
- Avoid sampling near a running vehicle where exhaust fumes may affect the sample.
- Avoid touching the exposed end of a sampling tube, if applicable.
- Prevent rainwater from rain gear or other surfaces from dripping into sample bottles.
- Avoid eating, smoking, or drinking during sample collection.
- Avoid sneezing or coughing in the direction of an open sample bottle.
- Minimize the exposure of the samples to direct sunlight, as sunlight may cause biochemical transformation of the sample to take place.
- Decontaminate sampling equipment prior to sample collection using a TSP-soapy water wash, distilled water rinse, and final rinse with distilled water.
- Dispose of decontamination water/soaps appropriately; i.e., avoid discharge to the receiving water.

Sample Handling Procedures

Immediately following collection, sample bottles for laboratory analytical testing will be capped, labeled, documented on a COC form provided by the analytical laboratory; sealed in a re-sealable storage bag; placed in an ice-chilled cooler, as close to 4°C as practicable; and delivered within 24 hours to the California-certified laboratory. Prospective laboratories are shown below:

Sierra Analytical Laboratories
26052 Merit Circle Suite 105
Laguna Hills, CA 92653
949-348-9389

BC Laboratories
4100 Atlas Ct.
Bakersfield, CA 93308
661-327-4911

Immediately following collection, samples for field analysis will be tested in accordance with the field instrument manufacturer's instructions and results will be recorded on the Sampling Activity Log (Attachment 2).

Sample Documentation Procedures

Original data documented on sample bottle identification labels, COC forms, Sampling Activity Logs, and Inspection Checklists will be recorded using waterproof ink. These will be considered accountable documents. If an error is made on an accountable document, the individual will make corrections by lining through the error

and entering the correct information. The erroneous information will not be obliterated. Corrections will be initialed and dated.

Sampling and field analysis activities will be documented using the following:

- **Sample Bottle Identification Labels:** Sampling personnel will attach an identification label to each sample bottle. At a minimum, the following information will be recorded on the label:
 - Project name
 - Project number
 - Unique sample identification number and location:
 - a) [Project Number]-[Six digit sample collection date]- [Location](*Example: 25542-081801-Inlet 472*)
 - b) QA/QC samples will be identified similarly using a unique sample number or designation (*Example: 25670-081801-DUP1*)
 - Collection date/time (no time applied to QA/QC samples)
 - Analysis constituent
- **Sampling Activity Logs:** A log of sampling events will identify:
 - Sampling date
 - Separate times for collected samples and QA/QC samples recorded to the nearest minute
 - Unique sample identification number and location
 - Analysis constituent
 - Names of sampling personnel
 - Weather conditions (including precipitation amount)
 - Field analysis results
 - Other pertinent data
- **Chain of Custody Forms:** Samples to be analyzed by a laboratory will be accompanied by a COC form provided by the laboratory. Only the sample collectors will sign the COC form over to the lab. COC procedures will be strictly adhered to for QA/QC purposes.
- **Stormwater Quality Construction Inspection Checklists:** When applicable, the stormwater inspector will document on the checklist that samples for non-visible pollutants were taken during a rain event.

Sample Analysis

Samples will be analyzed for the applicable constituents using the analytical methods identified in Table L-3. For samples collected for field analysis, collection, analysis, and equipment calibration will be in accordance with the field instrument manufacturer's specifications.

Quality Assurance/Quality Control

For an initial verification of laboratory or field analysis, duplicate samples will be collected at a rate of 10 percent or 1 duplicate per sampling event. The duplicate sample will be collected, handled, and analyzed using the same protocols as primary samples. A duplicate sample will be collected at each location immediately after the primary sample has been collected. Duplicates will be collected where contamination is likely, not on the background sample. Duplicate samples will not influence evaluations or conclusions; however, they will be used as a check on laboratory quality assurance.

Data Management and Reporting

A copy of water quality analytical results and QA/QC data will be submitted to the Project Manager and Bright Source Energy, Inc. within 5 days of sampling (for field analyses) and within 30 days (for laboratory analyses).

Lab reports and COCs will be reviewed for consistency between lab methods, sample identifications, dates, and times for both primary samples and QA/QC samples. Data, including COC forms and Sampling Activity Logs, shall be kept with the SWPPP.

Data Evaluation

An evaluation of the water quality sample analytical results, including figures with sample locations, the water quality analytical results, and the QA/QC data, will be included in the onsite SWPPP.

Should the runoff/downgradient sample show an increased level of the tested analyte relative to the background sample, the BMPs, site conditions, and surrounding influences will be assessed to determine the probable cause for the increased analyte level. As determined by the site and data evaluation, appropriate BMPs will be repaired or modified to mitigate discharges of non-visual pollutant concentrations. Any revisions to the BMPs will be recorded as an amendment to the SWPPP.

Attachment 1 – Visual Inspection Field Log

Risk Level 1, 2, 3 Visual Inspection Field Log Sheet						
Date and Time of Inspection:				Report Date:		
Inspection Type:	<input type="checkbox"/> Weekly	<input type="checkbox"/> Before predicted rain	<input type="checkbox"/> During rain event	<input type="checkbox"/> Following qualifying rain event	<input type="checkbox"/> Contained stormwater release	<input type="checkbox"/> Quarterly non-stormwater
Site Information						
Construction Site Name:						
Construction stage and completed activities:					Approximate area of exposed site:	
Weather and Observations						
Date Rain Predicted to Occur:				Predicted % chance of rain:		
Estimate storm beginning: _____ (date and time)	Estimate storm duration: _____ (hours)		Estimate time since last storm: _____ (days or hours)	Rain gauge reading: _____ (inches)		
Observations: If yes identify location						
Odors	Yes <input type="checkbox"/>	No <input type="checkbox"/>				
Floating material	Yes <input type="checkbox"/>	No <input type="checkbox"/>				
Suspended Material	Yes <input type="checkbox"/>	No <input type="checkbox"/>				
Sheen	Yes <input type="checkbox"/>	No <input type="checkbox"/>				
Discolorations	Yes <input type="checkbox"/>	No <input type="checkbox"/>				
Turbidity	Yes <input type="checkbox"/>	No <input type="checkbox"/>				
Site Inspections						
Outfalls or BMPs Evaluated			Deficiencies Noted			
(add additional sheets or attached detailed BMP Inspection Checklists)						
Photos Taken:	Yes <input type="checkbox"/>	No <input type="checkbox"/>	Photo Reference IDs:			
Corrective Actions Identified (note if SWPPP/REAP change is needed)						
Inspector Information						
Inspector Name:				Inspector Title:		
Signature:					Date:	

Attachment 2 – Sampling Activity Log

RAIN EVENT GENERAL INFORMATION				
Project Name	Rio Mesa Solar Electric Generating Facility Project			
Project Number	NA			
Contractor	Bechtel Power Corporation			
Sampler's Name				
Signature				
Date of Sampling				
Season (Check Applicable)	<input type="checkbox"/> Rainy		<input type="checkbox"/> Non-Rainy	
Storm Data	Storm Start Date & Time:		Storm Duration (hrs):	
	Time elapsed since last storm (Circle Applicable Units)	Min. Hr. Days	Approximate Rainfall Amount (inches)	

For rainfall information: <http://cdec.water.ca.gov/weather.html> or <http://www.wrh.noaa.gov/wrhq/nwspage.html>

SAMPLE LOG		
Sample Identification	Sample Location	Sample Collection Date and Time

Specific sample locations descriptions may include: 100 ft upstream from discharge at eastern boundary, runoff from northern waste storage area, down gradient of inlet located near the intersection of A Street and B avenue, etc.

FIELD ANALYSIS		
<input type="checkbox"/> Yes <input type="checkbox"/> No		
Sample Identification	Test	Result