Bottle Rock Power, LLC
7385 High Valley Road
P.O. Box 326
Cobb, CA 95426
Phone: (707) 928-4578
Fax: (707) 928-4581

DOCKET
79-AFC-4C
DATE SEP 0 8 2008
RECD. OCT 0 3 2008

September 8, 2008

Dale Rundquist
Compliance Project Manager
Energy Facilities Siting Division
1516 Ninth Street, MS-2000
Sacramento, CA 95814-5512
(916) 651-2072
(916) 654-3882 FAX

Mr. Rundquist
Enclosed please find the written notification of the Diesel Fuel Release occurring at the Coleman well pad on August 26th, 2008 at Bottle Rock Power, LLC. Reference O.E.S. control # 08-6232.

Feel free to contact me with any questions or concerns at 707.928.4578.

Respectfully,

Karon Thomas

Karon Thomas
Compliance Manager

Bottle Rock Power, LLC
Notification of Diesel Fuel Release
OES Control # 08-6232

On August 26th, 2008 wet soil, observably dampened by diesel fuel, was found at the ThermaSource Rig #108, which is located on the Bottle Rock Power, LLC (BRP) lease at the Coleman well pad. The release was discovered at 1605 by the Compliance Manager for BRP and immediately brought to the attention of the Rig's Tool Pusher.

At the time the release was discovered, there were no visible leaks or damage to the tank or connecting fuel lines. An amount of diesel fuel released was approximately 150 gallons, contaminating 20 yards of soil. No waterway or tributary was threatened by the release due to the lack of free liquid at the release site.

The leak was discovered to have been caused by improper securing of a valve after a refueling operation. Corrective actions to prevent reoccurrence of another such incident include: locking the tank's refueling hoses, providing refresher training for contractors of spill notification and refueling procedures, and auditing the Rig's daily inspection sheets.

At 1615, removal of the contaminated soil with the use of a backhoe and shovels began. More than half of the spill is located under the tank itself and will be removed after the rig is moved off the location as per authorization given to Ray Ruminski on August 27th, 2008.

A follow up on this project to include analytical will be submitted after the removal of the rig from the well pad.

Attachments:
None