DEPARTMENT OF COMMUNITY HEALTH, ENVIRONMENTAL HEALTH DIVISION

P.O. Box 11867, Fresno, California 93775-1867 Tel: (559) 445-3357 FAX: (559) 445-3301
Website: www.fresnohumanservices.org

PERMIT TO CONSTRUCT, DEEPEN, DESTROY, RECONDITION, OR REPAIR A WELL

Note: This permit is non-transferable and is valid for 180 days

PERMIT NUMBER: WP0027106

10/23/06 Application Date — 10/24/06 Estimated Starting Date

T: 15 R: 13 S: 5

APN: 027 / 060 / 78

Sam 6 AS WP0027090

OFFICE USE ONLY
Payment Date: 10-23-06 Receipt #: 28691 Amount: $462.00
Specialist: DIANA Census Tract: 8302
Facility ID #: Record ID #: WP0027106
☒ Well Location In Designated Flood Zone. Extend casing above known flood level.
Depth To Corcoran Clay (special annular seal requirements apply) 650

Job Address / Location: SO. SIDE PANOCHE RD 2 MI N/E I-5 Parcel Size: 720
Owner Name: BAKER FARMS Owner Phone: 659-3942
Owner Address: 30 RIVER PARK PLACE #150 City: FRESNO State: CA Zip: 93720
Contractor Name: BRADLEY & SONS License #: 41078 Phone: 441-1401

TYPE OF WORK ☐ New Well ☐ Replacement Well ☐ Reconstruction/Deepening ☐ Test Hole Only ☐ Destruction

INTENDED USE ☐ Domestic Private ☐ Agricultural ☒ Industrial ☐ Cathodic ☐ Monitoring ☐ Soil Boring ☐ Domestic Public System Name:

WELL CONSTRUCTION ☐ Casing Driven ☐ Cable Tool ☐ Hand dug ☐ Auger ☒ Direct Rotary ☐ Reverse Rotary
Conductor Casing Material: N/A Diameter: in Depth: ft
Well Casing Material: STEEL Diameter: 2 in Gauge: Sch 40
Annular Seal Depth: 400 ft ☐ Neat Cement ☒ Sand Cement ☐ Concrete
☐ Bentonite - Manufacturer and Product Name ☐ Mixed With Water ☐ Dry Application
Seal Placement Method ☒ Pumped ☐ Free Fall (allowed only when the interval to be sealed is dry and less than 30 feet in depth)

WELL DESTRUCTION ☐ Open Bottom ☐ Gravel Packed ☐ Uncased ☐ Other
Diameter in Total Depth ft Depth To Water ft ☐ Casing To Be Perforated ft To ft
Destruction Seal ☐ Neat Cement ☐ Sand Cement ☐ Concrete Fill Material Below Seal
☐ Bentonite - Manufacturer and Product Name ☐ Mixed With Water ☐ Dry Application
☐ Seal Interval Feet Below Grade To Top Of Casing ☐ Seal Bottom Of Well To Top Of Casing
☐ Casing Cut Off Feet Below Grade (6 feet maximum allowed)
Seal Placement Method ☐ Pumped ☐ Free Fall (allowed only when the interval to be sealed is dry and less than 30 feet in depth)
☐ Oil-lubricated pump. Any oil in the well will be removed and properly disposed of prior to destruction.

SETBACKS (in feet) ☒ All Setbacks Exceed 300 Feet Other Wells Leach Lines Septic Tank
Cesspool Seepage Pits Sewer Lines Designated Sewage Replacement Area
Animal/Fowl Enclosure Flood Control Basins Waste Water Disposal Ponds Lakes, Streams

SPECIAL SUBDIVISION, TRACT RESTRICTIONS Tract Name, Number
☐ Setbacks (specify type, e.g. well-to-well, etc. and required distance)
☐ Designated Engineered Sewage Disposal Areas (enclose tract map showing designated areas on each parcel)

FEE ☒ $462 (Domestic, Agricultural, Cathodic, Industrial) ☐ No Charge (Well Destructions, Monitoring Wells, Soil Borings)
PAYMENT METHOD ☐ Cash ☐ Check ☒ Credit Card*
*Authorization on file with Fresno County Department of Community Health, Environmental Health Division

I hereby certify that the information described herein is correct. I understand that all work is to be done in accordance with the California Well Standards Ordinance and the conditions of this permit application, including any conditions which are added by the Environmental Health Division upon review of this application and issuance of the permit. I certify that I have a current C-57 Contractor's License and, if I employ workers, a current certificate of Workers' Compensation Insurance. I further understand that any permit issued pursuant to this application is subject to such further conditions as may be deemed necessary to ensure compliance with the Ordinance.

CONTRACTOR SIGNATURE: DATE: 10/23/06

OFFICE USE ONLY
Permission is hereby granted to perform the work as set forth on this application.
Approved: DM Date: 10/24/06
Final Inspection: Date:
Filed Complete: Date:
Filed Incomplete: Date:
Supervisor:

Business Office Use

Revision 5/27/06

Emission Clerical Use
Account # PE
Entered By Date

DEPARTMENT OF COMMUNITY HEALTH, ENVIRONMENTAL HEALTH DIVISION

P.O. Box 11867, Fresno, California 93775-1867 Tel: (559) 445-3357 FAX: (559) 445-3301
Website: www.fresnohumanservices.org

PERMIT TO CONSTRUCT, DEEPEN, DESTROY, RECONDITION, OR REPAIR A WELL

Note: This permit is non-transferable and is valid for 180 days

PERMIT NUMBER: WP0027090

10/12/06 Application Date — 10/16/06 Estimated Starting Date

T: 15 R: 13 S: 5

APN: 027 / 060 / 78

OFFICE USE ONLY

Payment Date: 10/13/06 Receipt #: 28651 Amount: $462.00
Specialist: Navarro Census Tract: 83.02
Facility ID #: Record ID #: WP0027090
☒ Well Location In Designated Flood Zone. Extend casing above known flood level.
Depth To Corcoran Clay (special annular seal requirements apply) 700 ft

Job Address / Location: So. Side Panoche Rd. 2 Mi N/E I-5 Parcel Size: 720 AC
Owner Name: Baker Farms Owner Phone: 659-3942
Owner Address: 30 River Park Place #180 City: Fresno State: CA Zip: 93720
Contractor Name: Bradley & Sons License #: 414178 Phone: 559-441-1401
TYPE OF WORK ☒ New Well ☐ Replacement Well ☐ Reconstruction/Deepening ☐ Test Hole Only ☐ Destruction

INTENDED USE ☐ Domestic Private ☐ Agricultural ☒ Industrial ☐ Cathodic ☐ Monitoring ☐ Soil Boring ☐ Domestic Public System Name:

WELL CONSTRUCTION ☐ Casing Driven ☐ Cable Tool ☐ Hardrock ☐ Auger ☒ Direct Rotary ☐ Reverse Rotary
Conductor Casing Material: N/A Diameter: in Depth: Ft
Well Casing Material: Steel Diameter: 2 in Gauge: Sch 40
Annular Seal Depth: 1080' Ft ☐ Neat Cement ☒ Sand Cement ☐ Concrete
☐ Bentonite - Manufacturer and Product Name ☐ Mixed With Water ☐ Dry Application
Seal Placement Method ☒ Pumped ☐ Free Fall (allowed only when the interval to be sealed is dry and less than 30 feet in depth)

WELL DESTRUCTION ☐ Open Bottom ☐ Gravel Packed ☐ Uncased ☐ Other
Diameter in Total Depth Ft Depth To Water Ft ☐ Casing To Be Perforated Ft To Ft
Destruction Seal ☐ Neat Cement ☐ Sand Cement ☐ Concrete Fill Material Below Seal
☐ Bentonite - Manufacturer and Product Name ☐ Mixed With Water ☐ Dry Application
☐ Seal Interval Feet Below Grade To Top Of Casing ☐ Seal Bottom Of Well To Top Of Casing
☐ Casing Cut Off Feet Below Grade (6 feet maximum allowed)
Seal Placement Method ☐ Pumped ☐ Free Fall (allowed only when the interval to be sealed is dry and less than 30 feet in depth)
☐ Oil-lubricated pump. Any oil in the well will be removed and properly disposed of prior to destruction.

SETBACKS (in feet) ☒ All Setbacks Exceed 300 Feet Other Wells Leach Lines Septic Tank
Cesspool Seepage Pits Sewer Lines Designated Sewage Replacement Area
Animal/Fowl Enclosure Flood Control Basins Waste Water Disposal Ponds Lakes, Streams

SPECIAL SUBDIVISION, TRACT RESTRICTIONS Tract Name, Number
☐ Setbacks (specify type, e.g. well-to-well, etc. and required distance)
☐ Designated Engineered Sewage Disposal Areas (enclose tract map showing designated areas on each parcel)

FEE ☒ $462 (Domestic, Agricultural, Cathodic, Industrial) ☐ No Charge (Well Destructions, Monitoring Wells, Soil Borings)
PAYMENT METHOD ☐ Cash ☐ Check ☒ Credit Card*
*Authorization on file with Fresno County Department of Community Health, Environmental Health Division

I hereby certify that the information described herein is correct. I understand that all work is to be done in accordance with the California Well Standards Ordinance and the conditions of this permit application, including any conditions which are added by the Environmental Health Division upon review of this application and issuance of the permit. I certify that I have a current C-57 Contractor's License and, if I employ workers, a current certificate of Workers' Compensation Insurance. I further understand that any permit issued pursuant to this application is subject to such further conditions as may be deemed necessary to ensure compliance with the Ordinance.

CONTRACTOR SIGNATURE: [signature] DATE: 10/12/06

OFFICE USE ONLY

Permission is hereby granted to perform the work as set forth on this application.
Approved: [signature] Date: 10/13/06
Final Inspection: Date:
Filed Complete: Date:
Filed Incomplete: Date:
Supervisor:

Business Office Use

Revision 6/27/05

Envision Clerical Use
Account #: PE 4652
Entered By Date